



July 25, 2020

Pennsylvania Department of Environmental Protection
Regional Permit Coordination Office
Rachel Carson State Office Building
400 Market Street
Harrisburg, PA 17101

Attention: Rebecca M. Albert, P.G.

Re: Conemaugh River Crossing Project
Application Number: ESG836520001-00
APS ID Number: 1017977; AUTH ID Number 1317290
Incompleteness Review Response

Dear Ms. Albert:

On behalf of Texas Eastern Transmission, LP (Texas Eastern), AECOM is hereby submitting this response to your Incompleteness Review of the Erosion and Sediment Control Plan referenced above on July 10, 2020. An electronic copy of the requested information discussed below has been provided.

The **comments/responses** are as follows:

- 1. The original copy of the NOI with original signatures is not provided. [25 Pa Code §102.6(a)(1)]**

The original copy of the NOI with original signatures has been sent to your attention via FedEx.

- 2. The limit of disturbance (LOD)/ESCGP-3 permit boundary is not identified on the drawings. The permit boundary should include all workspace and E&S controls.[25 Pa Code 102.4(b)(5)(vi)]**

Revised Erosion and Sediment Control Plan and Post Construction Stormwater Management Plan drawings with the LOD clearly marked are included as an attachment to this response.

- 3. Calculation worksheets are not provided for the compost filter sock and silt fence sizing. [25 Pa Code 102.4(b)(5)(viii)]**

Calculations for compost filter sock and silt fence sizing are included on the Erosion and Sediment Control Plan detail sheets included as an attachment to this response.

4. Please provide the Act 167 consistency letter. [25 Pa Code §102.8(g)(2)]

The Act 167 consistency letter is provided as an attachment to this response.

Please place these revisions in your existing copies. If you have any questions or require additional information regarding the Erosion and Sediment Control Plan, please do not hesitate to contact me at (860) 888-2249 or email eileen.banach@aecom.com.

Sincerely,

AECOM



Eileen Banach
Scientist

cc: Mr. William Brett, Texas Eastern Transmission, LP



ACT 167 CONSISTENCY LETTER



AECOM
715 Washington Boulevard
Williamsport, Pennsylvania
17701
www.aecom.com

570 505 1674 tel
570 505 1682 fax

**Municipal Stormwater Management Consistency Review
Conemaugh River Crossing Project
Westmoreland County, Pennsylvania**

**Stormwater Management Analysis
(Please check one of the following)**

- No** Municipal Stormwater Management Ordinance has been adopted at this time; therefore no analysis will be undertaken.
- The Stormwater Management Analysis of the proposed structure based on the Stormwater Management Ordinance indicated **no** adverse effects.
- The Stormwater Management Analysis of the proposed structure based on the Stormwater Management Ordinance indicated the following adverse effects:

Signature David A. Dyke
Title V. CHAIRMAN, SECRETARY-TREAS.
Date July 9, 2020


SECTION 2

EROSION AND SEDIMENT CONTROL PLAN (E&SCP)


DRAWINGS

**CONEMAUGH RIVER CROSSING PROJECT
DELMONT TO ARMAGH
PROPOSED 24-INCH LINE 12 HDD INSTALLATION
DERRY TOWNSHIP, WESTMORELAND COUNTY, PENNSYLVANIA
BLACKLICK TOWNSHIP, INDIANA COUNTY, PENNSYLVANIA
MAY 2020
EROSION AND SEDIMENT CONTROL PLAN
REVISION 1 07/23/2020**

EROSION AND SEDIMENT CONTROL PLAN			
SHEET	REV.	DESCRIPTION	NO.
DELM-C-8100	1	COVER SHEET	1
DELM-P-8100	0	GENERAL PERMIT NOTES	2
DELM-P-8101	1	CONSTRUCTION SEQUENCE/SEEDING MIX	3
DELM-P-8102	0	HDD PROCEDURE NOTES	4
DELM-P-8103	0	HDD PROCEDURE NOTES	5
DELM-P-8200	1	EROSION AND SEDIMENT CONTROL PLAN	6
DELM-P-8201	1	EROSION AND SEDIMENT CONTROL PLAN	7
DELM-P-8202	1	EROSION AND SEDIMENT CONTROL PLAN	8
SHEET 1 OF 3	1	EROSION AND SEDIMENT CONTROL FIGURES	9
SHEET 2 OF 3	0	EROSION AND SEDIMENT CONTROL FIGURES	10
SHEET 3 OF 3	1	EROSION AND SEDIMENT CONTROL FIGURES	11



ENGINEER'S CERTIFICATION
I DO HEREBY CERTIFY TO THE BEST OF MY KNOWLEDGE, INFORMATION AND BELIEF, THAT THE EROSION AND SEDIMENT CONTROL AND POST CONSTRUCTION STORMWATER MANAGEMENT PLAN ARE TRUE AND CORRECT, REPRESENT ACTUAL FIELD CONDITIONS AND ARE IN ACCORDANCE WITH THE 25 PA CODE CHAPTERS 78 AND 102 OF THE DEPARTMENT'S RULES AND REGULATIONS. I AM AWARE THAT THERE ARE SIGNIFICANT PENALTIES FOR SUBMISSION OF FALSE INFORMATION, INCLUDING THE POSSIBILITY OF FINE AND IMPRISONMENT.



APPLICANT:



NOT ALL UTILITIES ARE SHOWN ON THESE PLANS. THE LOCATION OF ALL UTILITIES (ABOVE OR BELOW GROUND) SHOWN ON THESE DRAWINGS ARE APPROXIMATE & WERE OBTAINED FROM USGS TOPO MAPS AND/OR UTILITY OWNERS. AUDUBON DOES NOT GUARANTEE THAT LOCATION SHOWN ON THE DRAWINGS ARE CORRECT. IT SHALL BE THE RESPONSIBILITY OF THE CONTRACTOR TO DETERMINE LOCATIONS OF EXISTING UTILITIES (ABOVE OR BELOW GROUND) & TO NOTIFY THE RESPECTIVE UTILITY OWNERS BEFORE BEGINNING CONSTRUCTION.

CALL BEFORE YOU DIG!
PENNSYLVANIA LAW REQUIRES
3 WORKING DAYS NOTICE FOR
CONSTRUCTION PHASE AND 10 WORKING DAYS IN DESIGN STAGE - STOP CALL
Pennsylvania One Call System Inc.
1-800-242-1776

DESIGN ONE CALL SERIAL NO.: 20151982217



Texas Eastern Transmission, LP
5400 Westheimer Ct. Houston, TX 77056-5310 713 / 627-5400

PREPARED BY:




HORIZONTAL DIRECTIONAL DRILLING

PIPELINE HDD PROCEDURE

CONSTRUCTION NOTES:

- PROPOSED PIPE TO BE INSTALLED.
- CROSSING IS TO BE HORIZONTALLY DIRECTIONALLY DRILLED.
- ROAD SURFACE, STREAM, OR WETLAND NOT TO BE DISTURBED.



THE CONSTRUCTION OF THE PROJECT WILL INVOLVE THE USE OF THE HORIZONTAL DIRECTIONAL DRILLING ("HDD") INSTALLATION TECHNIQUE FOR AVOIDING ENVIRONMENTALLY SENSITIVE RESOURCES OR OBSTRUCTIONS THAT OCCUR ALONG THE PROJECT PIPELINE ROUTE. THIS BEST DRILLING PRACTICE PLAN ("PLAN") HAS BEEN DEVELOPED TO MINIMIZE OR QUICKLY RESOLVE POSSIBLE INADVERTENT EFFECTS BY IDENTIFYING APPROPRIATE CORRECTIVE ACTIONS FOR VARIOUS POTENTIAL SCENARIOS THAT MAY BE ENCOUNTERED DURING HDD OPERATIONS. THE PURPOSE OF THIS DOCUMENT IS TO PROVIDE A DESCRIPTION OF PROPOSED HDD WORK ACTIVITIES, THE HDD WORKING PROCEDURES, AND MONITORING FOR INADVERTENT RETURNS DURING HDD ACTIVITIES ON THE PROJECT. THE FOLLOWING SECTIONS OF THIS PLAN PROVIDE THE PROCESSES TO BE IMPLEMENTED IN THE CASE OF INADVERTENT RETURNS OR RETURNS OF DRILLING FLUID DURING HDD ACTIVITIES.

DESCRIPTION OF WORK

THE HDD METHOD REQUIRES ESTABLISHING STAGING AREAS AT BOTH ENDS OF THE PROPOSED CROSSING, TYPICALLY KNOWN AS THE ENTRY AND EXIT POINTS, OR WORKSPACES. THE PROCESS COMMENCES WITH THE DRILLING OF A PILOT HOLE ALONG A PREDETERMINED PATH BENEATH THE OBSTRUCTION, WETLAND OR WATERBODY. ONCE THE PILOT HOLE HAS BEEN COMPLETED, THE DRILLED HOLE IS ENLARGED WITH ONE OR MORE PASSES OF A REAMER UNTIL THE DIAMETER OF THE HOLE IS ADEQUATE TO COMPLETE THE PULL-BACK (INSTALLATION) OF THE PIPELINE. ONCE THE REMAINING PASS(S) ARE COMPLETED, PREFABRICATED PIPE SEGMENTS ARE THEN PULLED THROUGH THE HOLE TO COMPLETE THE INSTALLATION. ADDITIONAL WELDING TO JOIN THE PREFABRICATED SEGMENTS MAY BE REQUIRED DURING THE PULLBACK PROCESS. WHILE THE HDD METHOD IS A COMMONLY USED, PROVEN TECHNOLOGY, THERE IS THE POTENTIAL FOR UNINTENDED EFFECTS THAT COULD OCCUR AS A RESULT OF THE DRILLING.

DRILLING FLUIDS

THE HDD PROCESS USES ENGINEERED DRILLING FLUIDS TO FACILITATE MANY OF THE HDD OPERATIONS. DRILLING FLUID IS A SLURRY COMPOSED PRIMARILY OF WATER AND BENTONITE CLAY (TYPICALLY 95 PERCENT WATER). BENTONITE (SODIUM MONTMORILLONITE) IS NATURALLY OCCURRING CLAY, USUALLY MINED IN WYOMING, WHICH IS EXTREMELY HYDROPHILIC AND CAN ABSORB UP TO TEN TIMES ITS WEIGHT IN WATER. BENTONITE IS NOT CONSIDERED A HAZARDOUS MATERIAL AS DEFINED BY THE ENVIRONMENTAL PROTECTION AGENCY. IT IS NON-TOXIC TO THE AQUATIC ENVIRONMENT. THE COMPOSITION OF THE DRILLING FLUIDS AND ITS ENGINEERING PROPERTIES ARE TESTED TO ENSURE THEIR SUITABILITY FOR THE GIVEN SUBSURFACE CONDITIONS ENCOUNTERED ALONG THE ALIGNMENT AND AT EACH INDIVIDUAL HDD LOCATION.

THE SLURRY IS DESIGNED TO:

- STABILIZE THE HOLE AGAINST COLLAPSE;
- LUBRICATE, COOL, AND CLEAN THE CUTTERS;
- TRANSPORT CUTTINGS BY SUSPENSION AND FLOW TO ENTRY AND EXIT POINTS; AND REDUCE SOIL FRICTION AND REQUIRED PULL LOADS DURING PILOT HOLE, REAMING, AND CARRIER PIPE INSTALLATION.

DEPENDING ON SUBSURFACE CONDITIONS ENCOUNTERED, CERTAIN LOST CIRCULATION MATERIALS (LCMS) AND SPECIAL POLYMERS MAY ALSO BE INTRODUCED IN THE DRILLING FLUID MIXTURE. LOST CIRCULATION MATERIALS MAY BE USED DURING INADVERTENT RETURN EVENTS AND/OR IN CERTAIN CASES WHEN DRILLING FLUID CIRCULATION SEEMS TO BE DIMINISHING. IN THE EVENT THAT EXISTING FLOW PATHS (FAULTS, FRACTURES, VOIDS, ETC.) INTERSECT THE HDD PATH, LCMS MAY BE USED IN AN ATTEMPT TO SEAL AROUND THE BOREHOLE AND PREVENT DRILLING FLUID FROM ESCAPING INTO THE FORMATION AND ALLOW FOR THE REESTABLISHMENT OF DRILLING FLUID RETURNS TO THE ENTRY AND/OR EXIT PITS. MANY TYPES OF LCMS ARE AVAILABLE FOR USE DURING HDD OPERATIONS THAT ARE INERT AND ENVIRONMENTALLY BENIGN.

ENBRIDGE IS IN THE EARLY PHASES OF SELECTING PIPELINE AND HDD CONSTRUCTION CONTRACTORS. THEREFORE, AT THIS TIME, ENBRIDGE IS UNABLE TO IDENTIFY THE SPECIFIC LCMS AND POLYMERS THAT MAY BE USED ON THE PROJECT. FOR EXAMPLE, DRILLING FLUID ADDITIVES THAT MAY BE USED IN CLAY WILL NOT LIKELY BE BENEFICIAL IN ROCK. CONSIDERATION IS ALSO GIVEN TO THE VARYING GEOLOGICAL FORMATION THE PROJECT TRAVERSES.

AFTER HDD CONTRACTOR SELECTION IS COMPLETED AND PRIOR TO THE START OF CONSTRUCTION, THE HDD CONTRACTORS WILL BE REQUIRED TO SUBMIT A LIST OF DRILLING FLUID ADDITIVES (E.G., POLYMERS, LCM, ETC.) PROPOSED FOR USE ON THE PROJECT TO ENBRIDGE FOR REVIEW AND APPROVAL. ENBRIDGE WILL EVALUATE THE CONTRACTOR'S LIST OF PROPOSED POLYMERS, DETERMINE WHICH OF THE PROPOSED PRODUCTS WILL BE AUTHORIZED FOR PROJECT USE AND PROVIDE THAT LIST TO REGULATORY AUTHORITIES STAFF. ENBRIDGE WILL INITIALLY DETERMINE THE PRODUCTS TO BE AUTHORIZED FOR PROJECT USE BASED ON COMPLIANCE WITH NSF 60 STANDARDS. NSF 60 IS A STANDARD THAT ESTABLISHES HEALTH AND SAFETY CRITERIA FOR THE CHEMICAL TREATMENT OF DRINKING WATER AND CONSEQUENTLY, DRINKING WATER WELL DEVELOPMENT ("NSF/ANSI STANDARD 60"). IN ADDITION TO NSF 60 CRITERIA, ANY OTHER APPLICABLE FEDERAL OR STATE REQUIREMENTS WILL ALSO BE CONSIDERED DURING THE REVIEW PROCESS. AFTER THIS PROCESS HAS BEEN COMPLETED, ENBRIDGE WILL SUBMIT TO REGULATORY AUTHORITIES A LIST OF SPECIFIC ADDITIVES PLANNED TO BE USED ON THE PROJECT.

IN LIEU OF SPECIFIC POLYMER IDENTIFICATION, AT THIS TIME, ENBRIDGE OFFERS THE FOLLOWING INFORMATION ON CATEGORIES OF POLYMERS THAT MAY BE USED DURING HDD OPERATIONS:

- BOREHOLE STABILIZERS/VISCOUSIFIERS: POLYMERS USED TO INCREASE VISCOSITY AND GEL STRENGTH OF WATER/BENTONITE DRILLING FLUIDS.
- LOST CIRCULATION MATERIALS: CAN BE POLYMERS BUT SOMETIMES OTHER BIO-DEGRADABLE MATERIALS ARE USED AS LCMS (I.E. WALNUT SHELLS, PAPER ETC.)

MOST DRILLING FLUIDS, DRILLING FLUID ADDITIVES AND POLYMERS USED IN THE HDD INDUSTRY ARE NSF 60 COMPLIANT, AS THESE PRODUCTS ARE USED THERE WILL BE NO EFFECTS ON WATER QUALITY.

HDD WORKING PROCEDURES

PRIOR TO STARTING ANY HDD DRILLING THE HI AND EI WILL VERIFY THAT ALL ENVIRONMENTAL CONTROLS ARE IN PLACE. THERE WILL BE THE POTENTIAL FOR INADVERTENT RETURNS OR LOSS OF DRILLING FLUIDS FROM THE BORED HOLE. HOWEVER, DRILLING FLUIDS THAT ARE RETURNED WILL LIKELY CONTAIN A LOWER CONCENTRATION OF BENTONITE WHEN THEY SURFACE BECAUSE THAT MIXTURE MAY BE FILTERED AND SOMEWHAT DILUTED AS IT PASSES THROUGH EXISTING SEDIMENTS OF VARIOUS TYPES.

INADVERTENT RETURNS MAY OCCUR AS A RESULT OF ROCK FRACTURES, LOW DENSITY/LOW STRENGTH SOILS, AND UNCONSOLIDATED GEOLOGY, WHICH WERE NOT FORESEEN DURING THE DESIGN PHASE. INADVERTENT RETURNS ARE READILY DETECTED AT THE SURFACE AS SEEPAGE (POOLING OF DRILLING MUD AT THE SURFACE) OR A LOSS OF CIRCULATION OF THE DRILLING FLUID. WHEN THE OPERATOR OBSERVES A LOSS OF DRILLING FLUID RETURNING, IT IS AN INDICATOR THAT SEEPAGE MAY BE OCCURRING. PRIOR TO THE START OF DRILLING OPERATIONS, SITE-SPECIFIC HDD PROCEDURES WILL BE REVIEWED WITH THE HDD CONTRACTOR. AT A MINIMUM, THE HDD PROCEDURES WILL ADDRESS THE FOLLOWING:

MONITORING ANNULAR PRESSURE

INADVERTENT RETURNS MAY OCCUR WHEN THE PRESSURE OF THE DRILLING FLUID IN THE BORED HOLE EXCEEDS THE LIMITING STRENGTH OF THE SOILS. EACH PILOT HOLE WILL INCORPORATE "PRESSURE WHILE DRILLING" (PWD) INSTRUMENTATION. THE PWD TOOL MEASURES THE FLUID PRESSURE NEAR THE DRILLING BIT. PRESSURES MAY INCREASE WHEN THERE IS AN OBSTRUCTION TO ANNULAR FLOW SOMEWHERE BETWEEN THE BIT AND THE ENTRY AT GROUND SURFACE. IF PRESSURES RISE OR SPIKE, THE DRILLER CAN INITIATE REMEDIAL ACTIONS (SEE BELOW) PRIOR TO SEEING ANY INADVERTENT RETURN AT THE SURFACE.

RETURN CIRCULATION

ONCE IT IS INDICATED TO THE DRILLER THAT DRILLING FLUID CIRCULATION IS DISSIPATING OR THAT A RETURN HAS OCCURRED, THE DRILLER HAS THE FOLLOWING OPTIONS (OR ANY COMBINATION OF THESE OPTIONS):

- DECREASE PUMP PRESSURE;
- DECREASE PENETRATION RATE;
- RETRACT THE DRILL STRING A DISTANCE TO RESTORE CIRCULATION ("SWAB" THE HOLE);
- INTRODUCE ADDITIONAL DRILLING FLUID FLOW ALONG THE HOLE USING "WEEPER" SUBS; AND
- INTRODUCE LOST CIRCULATION ADDITIVES TO THE DRILLED HOLE.

INADVERTENT RETURNS AT ACCESSIBLE LOCATIONS

IF INADVERTENT RETURNS ARE OBSERVED ON THE GROUND SURFACE ALONG PORTIONS OF THE ALIGNMENT THAT ARE ACCESSIBLE, CONTAINMENT AND RECOVERY OPERATIONS WILL BE COMPLETED IN ACCORDANCE WITH THE PROCEDURES DISCUSSED IN THIS PLAN. ONCE THE INADVERTENT RETURN IS CONTAINED, DRILLING OPERATION WILL RESUME.

INADVERTENT RETURNS AT IN-ACCESSIBLE LOCATIONS

IF INADVERTENT RETURNS ARE OBSERVED ON THE GROUND SURFACE ALONG PORTIONS OF THE ALIGNMENT THAT ARE INACCESSIBLE, THE FOLLOWING PROCEDURES WILL BE FOLLOWED:

- CONTRACTOR WILL ENSURE ALL REASONABLE MEASURES WITHIN THE LIMITATIONS OF CURRENT TECHNOLOGY HAVE BEEN TAKEN TO RE-ESTABLISH CIRCULATION; AND
- CONTINUE DRILLING UTILIZING A MINIMAL AMOUNT OF DRILLING FLUID AS REQUIRED TO PENETRATE THE FORMATION OR TO MAINTAIN A SUCCESSFUL CARRIER PIPE PULL BACK.

MONITORING AND REPORTING OF INADVERTENT RETURNS

THE ACTIONS IN THIS PLAN ARE TO BE IMPLEMENTED BY THE FOLLOWING PERSONNEL:

HDD INSPECTOR

ENBRIDGE WILL DESIGNATE A HDD INSPECTOR (HI) FOR THE PROJECT. THE HI WILL HAVE OVERALL AUTHORITY FOR CONSTRUCTION ACTIVITIES THAT OCCUR ON THEIR DESIGNATED HDD OF THE PROJECT. THE HDD INSPECTORS WILL REPORT TO A CHIEF INSPECTOR (CI) THAT IS IN CHARGE OF THE OVERALL PROJECT. THE HI HAS THE TOTAL RESPONSIBILITY TO VERIFY THAT ALL HDD PROCEDURES ARE FOLLOWED. IF ANY HDD PROCEDURE IS NOT BEING FOLLOWED THE HDD WILL BE STOPPED AND THE CI WILL BE NOTIFIED. THE PROCEDURE WILL BE REVIEWED AGAIN WITH THE HDD CONTRACTORS MANAGEMENT TEAM TO MAKE SURE THAT ALL PROCEDURES ARE BEING FOLLOWED.

ENVIRONMENTAL INSPECTOR

ONE ENVIRONMENTAL INSPECTOR (EI) WILL BE DESIGNATED BY ENBRIDGE TO EACH SPREAD. THE EI WILL HAVE PEER STATUS WITH ALL OTHER CRAFT INSPECTORS AND WILL REPORT DIRECTLY TO THE CI WHO HAS OVERALL AUTHORITY. THE EI, ALONG WITH ALL OTHER INSPECTORS AND INSPECTION PERSONNEL, WILL HAVE THE AUTHORITY TO STOP ACTIVITIES THAT VIOLATE THE ENVIRONMENTAL CONDITIONS OF THE REGULATORY AUTHORITIES CERTIFICATE (IF APPLICABLE), OTHER FEDERAL AND STATE PERMITS, OR LANDOWNER REQUIREMENTS AND TO ORDER CORRECTIVE ACTION.

HDD SUPERINTENDENT

THE HDD SUPERINTENDENT IS THE SENIOR ON-SITE REPRESENTATIVE OF THE HDD CONTRACTOR. THE HDD SUPERINTENDENT HAS OVERALL RESPONSIBILITY FOR IMPLEMENTING THIS PLAN ON BEHALF OF THE HDD CONTRACTOR. THE HDD SUPERINTENDENT WILL BE FAMILIAR WITH THE ASPECTS OF THE DRILLING ACTIVITY, THE CONTENTS OF THE PLAN AND THE CONDITIONS OF APPROVAL UNDER WHICH THE ACTIVITY IS PERMITTED TO TAKE PLACE. THE HDD SUPERINTENDENT WILL MAKE AVAILABLE A COPY OF THIS PLAN AND THE CONDITIONS OF APPROVAL UNDER WHICH THE ACTIVITY IS PERMITTED TO TAKE PLACE. THE HDD SUPERINTENDENT WILL MAKE AVAILABLE A COPY OF THIS PLAN TO ANY APPROPRIATE CONSTRUCTION PERSONNEL. THE HDD SUPERINTENDENT WILL ENSURE THAT WORKERS ARE PROPERLY TRAINED AND FAMILIAR WITH THE NECESSARY PROCEDURES FOR RESPONSE TO AN INADVERTENT RETURN.

HDD OPERATOR

THE HDD OPERATOR IS THE HDD CONTRACTOR'S DRILLER OPERATING THE DRILLING RIG AND MUD PUMPS. THE HDD OPERATOR IS RESPONSIBLE FOR MONITORING CIRCULATION BACK TO THE ENTRY AND EXIT LOCATIONS. IN THE EVENT OF LOSS OF CIRCULATION, THE HDD OPERATOR MUST COMMUNICATE THE EVENT TO THE HDD SUPERINTENDENT AND HDD CONTRACTOR FIELD CREWS. THE HDD OPERATOR IS RESPONSIBLE FOR STOPPAGE OR CHANGES TO THE DRILLING PROGRAM IN THE EVENT OF OBSERVED INADVERTENT RETURNS.

HDD CONTRACTOR PERSONNEL

DURING HDD INSTALLATION, FIELD CREWS WILL BE RESPONSIBLE FOR MONITORING THE HDD ALIGNMENT ALONG WITH ENBRIDGE'S FIELD REPRESENTATIVE(S). FIELD CREWS, IN COORDINATION WITH THE EI, ARE RESPONSIBLE FOR TIMELY NOTIFICATIONS AND RESPONSES TO OBSERVED RETURNS TO THE CI AND APPROPRIATE AGENCIES. IN ACCORDANCE WITH THIS PLAN, THE EI AND CI ULTIMATELY MUST APPROVE THE ACTION PLAN FOR MITIGATING THE RETURN. THE HDD CONTRACTOR WILL HAVE PERSONNEL THAT IS ASSIGNED TO MONITOR THE HDD PATH. THEIR RESPONSIBILITY IS TO MONITOR THE HDD PATH DURING THE HDD PROCESS UNTIL THE PIPE IS PULLED INTO THE HDD HOLE. THERE WILL BE GOOD RADIO COMMUNICATION WITH THE HDD OPERATOR AND THE GROUND PERSONNEL ON THE HDD PATH. IF ANY INADVERTENT RELEASES IS DISCOVERED, THE HDD WILL BE STOPPED UNTIL THE RELEASE IS CONTAINED AND ENBRIDGE GIVES THE HDD CONTRACTOR PERMISSION TO START THE HDD PROCESS WORK AGAIN.

TRAINING

PRIOR TO DRILLING, THE HDD SUPERINTENDENT, HI, AND THE EI WILL VERIFY THAT THE HDD OPERATOR AND FIELD CREW RECEIVE THE FOLLOWING SITE-SPECIFIC TRAINING, BUT NOT LIMITED TO:

- PRIOR TO THE START OF THE HDD EACH PERSON INVOLVED WITH THE HDD WILL BE REQUIRED TO GO THROUGH TRAINING. THIS TRAINING WILL DISCUSS THE HDD PROCEDURES INCLUDING ANY INADVERTENT RETURNS REPORTING;
- PROJECT SPECIFIC SAFETY AND ENVIRONMENTAL TRAINING;
- REVIEW PROVISIONS OF THIS PLAN AND SITE-SPECIFIC PERMIT REQUIREMENTS;
- REVIEW LOCATION OF SENSITIVE ENVIRONMENTAL RESOURCES AT THE SITE;
- REVIEW DRILLING PROCEDURES FOR RETURN PREVENTION;
- REVIEW THE SITE-SPECIFIC MONITORING REQUIREMENTS;
- REVIEW THE LOCATION AND OPERATION OF RETURN CONTROL EQUIPMENT AND MATERIAL; AND
- REVIEW PROTOCOLS FOR REPORTING OBSERVED INADVERTENT RETURNS.

MONITORING & REPORTING

THE HDD ALIGNMENT WILL BE "WALKED" AND OBSERVED FOR INADVERTENT RETURNS AT LEAST FOUR TIMES PER SHIFT. EACH INSPECTION WILL BE NOTED IN THE HDD CONTRACTOR'S DAILY REPORT AND THE ENBRIDGE CHECK LIST. THIS PROCESS WILL BE EVALUATED FOR EACH DRILL. SOME HDD WILL REQUIRE MORE WALKED AND OBSERVED REPORTS. THE TIMING FOR THIS INSPECTION WALKS WILL BE AGREED TO BY THE HDD CONTRACTOR AND ENBRIDGE HI BEFORE THE HDD STARTS. THE TIMING WILL BE RECORDED IN BOTH THE DAILY LOGS FOR BOTH HDD CONTRACTOR AND ENBRIDGE HI.

IF THE HDD OPERATOR OBSERVES A LOSS OF CIRCULATION, THE OPERATOR WILL NOTIFY THE HDD SUPERINTENDENT, HI AND FIELD CREWS OF THE EVENT AND APPROXIMATE POSITION OF THE CUTTING HEAD. WHERE PRACTICAL, A MEMBER OF THE FIELD CREW WILL VISUALLY INSPECT THE GROUND SURFACE NEAR THE POSITION OF THE CUTTING HEAD, SURFACE WATER, WELLS, AND MAPPED SPRINGS WITHIN 2,000 FEET OF THE HDD SITE WILL ALSO BE VISUALLY INSPECTED.

TYPICALLY, INADVERTENT RETURNS ARE MOST OFTEN DETECTED IN THE AREA NEAR THE ENTRY OR EXIT POINTS (APPROXIMATELY 200-FEET) OF THE DRILL ALIGNMENT WHERE THE HDD PATH IS AT SHALLOW DEPTHS, ABOVE BEDROCK, AND IN PERMEABLE/POROUS SOILS. IN THESE OCCURRENCES THE HDD SUPERINTENDENT, EI, AND CI WILL DETERMINE AN ESTIMATED VOLUME AND THE BEST METHODS FOR CONTAINMENT.

IF AN INADVERTENT RETURN IS OBSERVED SOMEWHERE BEYOND:

- FIELD CREW WILL NOTIFY (VIA HAND-HELD RADIO OR CELL PHONE) THE HDD OPERATOR AND CI.
- THE HDD OPERATOR WILL TEMPORARILY CEASE PUMPING OF THE DRILLING FLUID AND NOTIFY THE HDD SUPERINTENDENT AND CI. THE HDD SUPERINTENDENT WILL ASSESS THE DRILLING PARAMETERS (DEPTH, TYPE OF FORMATION, FLUID FLOW RATE, AND DRILLING FLUID CHARACTERISTICS) AND PROPOSE APPROPRIATE CHANGES.
- THE HI WILL NOTIFY AND COORDINATE A RESPONSE WITH THE EI. THEY WILL ALSO ASSESS THE POTENTIAL OF THE RETURN TO REACH ADJACENT WATERBODIES, WETLANDS, OR OTHER TYPES OF INFRASTRUCTURE (E.G., WELLS).
- THE EI, IN COORDINATION WITH THE HDD SUPERINTENDENT AND HI WILL DETERMINE WHEN DRILLING OPERATIONS CAN RESUME. THE DRILLING PROCESS WILL NOT BE ALLOWED TO RESUME UNTIL AN ENBRIDGE REPRESENTATIVE APPROVES THE HDD DRILLING TO RESUME.
- THE ENBRIDGE REPRESENTATIVE WILL NOTIFY REGULATORY AUTHORITIES AND THE APPROPRIATE PERMITTING AUTHORITIES AS NECESSARY OF THE EVENT AND PROPOSED RESPONSE AND PROVIDE REQUIRED DOCUMENTATION WITHIN 24 HOURS.
- THE CI WILL PREPARE A REPORT THAT SUMMARIZES THE INCIDENT.

RESPONSE TO INADVERTENT RETURNS

THE HDD SUPERINTENDENT, EI, AND HI WILL COORDINATE INSTALLATION OF APPROPRIATE CONTAINMENT STRUCTURES. SITE TOPOGRAPHY IN CONJUNCTION WITH ACCESS FOR PERSONNEL AND EQUIPMENT TO THE RETURN SITE ARE MAJOR FACTORS IN DETERMINING THE METHODS USED FOR CONTAINMENT AND DISPOSAL. TYPICALLY, CONTAINMENT IS ACHIEVED BY EXCAVATING A SMALL SUMP PIT (APPROXIMATELY 5-CUBIC YARDS) AT THE SITE OF THE RETURN AND/OR SURROUNDING THE RETURN WITH FILTER SOCK AND/OR SAND BAGS. ONCE CONTAINED, THE DRILLING FLUID IS EITHER TRANSPORTED BACK TO THE HDD DRILLING RIG OR TO A DISPOSAL SITE.

THE HDD CONTRACTOR WILL HAVE ON-SITE, PRIOR TO THE DRILLING, AN APPROPRIATE INVENTORY OF MATERIALS AND EQUIPMENT TO CONTAIN INADVERTENT RETURNS. THIS EQUIPMENT WILL BE ON STANDBY FOR THE ENTIRETY OF THE DRILLING PROCESS. THE MATERIAL AND EQUIPMENT WILL INCLUDE, BUT NOT BE LIMITED TO:

- COMPOST FILTER SOCK (12-INCH TO 36-INCH IN ADDITION TO THE PERIMETER CONTROLS SHOWN ON THE DRAWINGS)
- SAND BAGS
- HAND TOOLS (SHOVELS, RAKES, ETC.)
- PUMPS AND HOSES (THREE, 3-INCH TRASH PUMPS WITH 300 FEET OF DISCHARGE HOSES AT EACH HDD LOCATION)
- PUMPED WATER FILTER BAGS
- VACUUM TRUCK(S) (60 BBL OR GREATER CAPACITY)
- BACKHOE
- EQUIPMENT MATS
- AQUA BARRIERS/TURBIDITY CURTAINS
- PERMANENT SEEDING RESTORATION (PER E&S PLAN)

THE SITE-SPECIFIC RESPONSE WILL FOLLOW THE GUIDELINES PROVIDED IN THE FOLLOWING SECTIONS.

UPLAND LOCATIONS

- EVALUATE THE AMOUNT OF RETURNS TO DETERMINE IF CONTAINMENT STRUCTURES ARE WARRANTED AND IF THEY WILL EFFECTIVELY CONTAIN THE RETURN.
- PROMPTLY IMPLEMENT APPROPRIATE CONTAINMENT MEASURES AS NEEDED TO CONTAIN AND RECOVER THE SLURRY.
- IF THE RETURN IS WITHIN 100-FEET OF A WETLAND OR WATERBODY, COMPOST FILTER SOCK WILL BE INSTALLED BETWEEN THE RETURN SITE AND THE WETLAND OR WATERBODY.
- IF THE RETURN CANNOT BE CONTAINED, THEN THE OPERATOR MUST SUSPEND DRILLING OPERATIONS UNTIL APPROPRIATE CONTAINMENT IS IN PLACE.
- REMOVE THE FLUIDS USING EITHER A VACUUM TRUCK OR BY PUMPING TO A LOCATION WHERE A VACUUM TRUCK IS ACCESSIBLE.
- RESTORE UPLAND AREA WITH PERMANENT SEEDING, MULCH AND SOIL SUPPLEMENTS PER THE APPROVED E&SCP.

WETLAND AND MINOR WATERBODY LOCATIONS

- EVALUATE THE AMOUNT OF RETURN TO DETERMINE IF CONTAINMENT STRUCTURES ARE WARRANTED AND IF THEY WILL EFFECTIVELY CONTAIN THE RETURN.
- PROMPTLY IMPLEMENT APPROPRIATE CONTAINMENT MEASURES TO CONTAIN AND RECOVER THE SLURRY. EFFORTS TO CONTAIN AND RECOVER SLURRY IN WETLANDS OR STREAM MAY RESULT IN FURTHER DISTURBANCE BY EQUIPMENT AND PERSONNEL, AND POSSIBLY OFFSET THE BENEFIT GAINED IN REMOVING THE SLURRY.
- IF THE RETURN CANNOT BE CONTROLLED OR CONTAINED, IMMEDIATELY SUSPEND DRILLING OPERATIONS UNTIL APPROPRIATE CONTROLS CAN BE IMPLEMENTED AND THE ASSESSMENT OF THE IMPACT TO THE WETLAND IS COMPLETED BY THE EI AND THE GOVERNING AGENCY. DRILLING MAY COMMENCE WHEN APPROVED MEASURES ARE IN PLACE AND INSPECTED BY THE EI. THE ENBRIDGE CONSTRUCTION MANAGER MUST APPROVE THE HDD DRILLING TO RESUME.

MAJOR WATERBODY LOCATIONS

ENBRIDGE'S PROPOSED HDD IS BEING DESIGNED TO MINIMIZE THE POTENTIAL FOR INADVERTENT RETURNS. ENBRIDGE'S CONTRACTOR(S) MAY ALSO EMPLOY THE TECHNIQUES DESCRIBED BELOW TO REDUCE THE POSSIBILITY OF INADVERTENT RETURNS.

SURFACE CASING

IF DEEMED NECESSARY, SURFACE CASING MAY BE INSTALLED IN CERTAIN INSTANCES. SURFACE CASING PROVIDES A CONDUIT TO ALLOW DRILLING FLUIDS TO RETURN FROM THE DRILL PATH BACK TO THE SURFACE. ADDITIONALLY, SURFACE CASING HELPS ISOLATE THE DRILL PATH FROM THE REGIONS OF UNSTABLE OVERBURDEN MATERIAL.

INTERSECT METHOD

ENBRIDGE'S CONTRACTOR(S) MAY DRILL SOME OF THE PILOT HOLES FROM BOTH SIDES OF THE CROSSING AND PERFORM AN INTERSECT NEAR A PREDETERMINED POINT, USUALLY NEAR THE MIDDLE OF THE CROSSING. THE INTERSECT METHOD IS WIDELY USED IN LONG, LARGE DIAMETER HDDS. THE INTERSECT METHOD REDUCES THE LENGTH THAT MUST BE DRILLED FROM EACH END AND THEREBY DECREASES THE DISTANCE THAT DRILLING FLUIDS NEED TO BE PUMPED IN ORDER TO RETURN TO SURFACE AT THE ENTRY/EXIT POINTS. UTILIZATION OF THIS METHOD IS PARTICULARLY ADVANTAGEOUS IN LONGER CROSSINGS BECAUSE THE REDUCED DISTANCE THAT DRILLING FLUID MUST BE PUMPED SUBSEQUENTLY DECREASES THE FLUID PRESSURE REQUIRED FOR THE DRILLING FLUID TO TRAVEL BACK TO THE ENTRY/EXIT POINTS.

IN THE EVENT OF AN INADVERTENT RETURN IN A FLOWING WATERBODY, THE FOLLOWING APPROACH WILL GENERALLY BE FOLLOWED AFTER THE INADVERTENT RETURN HAS BEEN ISOLATED AND THE FLOW HAS STOPPED. DUE TO THE UNPREDICTABLE NATURE OF THE LOCATIONS AND ENVIRONMENT IN WHICH INADVERTENT RETURNS MAY APPEAR, THE DESCRIPTION CANNOT ENCOMPASS ALL POSSIBLE APPROACHES TO CLEAN-UP UNDER ALL CONDITIONS. AGENCY STAFF AND OTHER EXPERTS WILL BE CONSULTED TO EXTENT PRACTICABLE IN THE DEVELOPMENT OF REMEDIAL CLEAN-UP TECHNIQUES, AS REQUIRED.


THE FOLLOWING ARE STANDARD RESPONSE TECHNIQUES THAT MAY BE APPLIED:

- IF THE BENTONITE MATERIAL FLOWS OVERLAND PRIOR TO ENTERING THE WATERBODY, INSTALLATION OF COMPOST FILTER SOCK OR SANDBAG DAMS AT THE POINT OF ENTRY WILL BE USED TO REDUCE OR STOP THE FLOW; IF THE VENT IS DIRECTLY INTO THE WATERBODY, OTHER MEANS TO ISOLATE THE VENT SITE FROM THE FLOWING WATERBODY WILL BE USED.
- USING A VACUUM TRUCK OR PUMP(S), WITH A SUFFICIENT HOSE, PERSONNEL WILL REMOVE THE BENTONITE, WORKING FROM DOWNSTREAM TO UPSTREAM, TO ALLOW MAXIMUM VISIBILITY. HAND TOOLS MAY BE USED TO SCOUR THE SEDIMENTS AND ENSURE REMOVAL TO THE MAXIMUM EXTENT PRACTICABLE.
- IF PUMPS ARE USED, DISCHARGED WATER SHALL BE TO AN IMPERMEABLE STRUCTURE OR TO FILTERING DEVICES SUCH AS A COMPOST FILTER SOCK SLUMP OR PUMPED WATER FILTER BAGS.
- IF NECESSARY, WATER MAY BE DIVERTED USING TEMPORARY BARRIERS TO ISOLATE THE IMPACT AREA. ONLY A PORTION OF THE STREAM WILL BE DIVERTED TO MINIMIZE DISTURBING IMPACTS. WATER WILL BE ABLE TO PASS THROUGH THE SITE IN ITS NATURAL CONDITION.
- IF IT IS IMPRACTICABLE TO REMOVE THE DRILL FLUID FROM THE SURFACE WATER, A CLEAR WRITTEN EXPLANATION WILL BE SUBMITTED TO THE APPLICABLE REGULATORY AGENCIES.
- ANY DISTURBED SOILS WILL BE STABILIZED IMMEDIATELY WITH EROSION CONTROL MATTING, SEEDING AND SOIL SUPPLEMENTS, OR RIPRAP, DEPENDING ON THE SITE CONDITIONS.
- EXPOSED SOILS WILL HAVE TEMPORARY EROSION CONTROL MEASURE ESTABLISHED AS SOON AS PRACTICAL WITH PERMANENT EROSION CONTROLS ESTABLISHED AS SOON AS POSSIBLE AS DESCRIBED IN THE PROJECT E&SCP.
- DISTURBANCE OF VEGETATION WILL BE KEPT TO MINIMUM AND ALL DISTURBED VEGETATION WILL BE RESTORED.

HDD GENERAL NOTES:

1. TEMPORARY PIPE CULVERT 12" MINIMUM DIAMETER NOT REQUIRED IF SWALE/DITCH IS RESTORED THE SAME DAY THAT IT IS DISTURBED OR IF NO SWALE/DITCH IS PRESENT.
2. RUNOFF FROM ROADWAY DITCHES OR SURFACE FEATURES MUST BE DIVERTED AROUND ENTRY EXIT PITS (SAND BAG, DIKE, ETC.) OR OVER PITS (PIPE CULVERT WITH SAND BAGS TO CHANNELIZE FLOW).
3. INSTALL ROCK CONSTRUCTION ENTRANCES PER THE PLANS.
4. THE CONTRACTOR WILL AVOID PLACING BORE PITS WITHIN WETLANDS UNLESS ALL OTHER OPTIONS ARE EXHAUSTED. IF NO OTHER OPTION IS AVAILABLE THE BORE PITS WILL BE PERMITTED AS DISTURBANCE AND WETLAND IMPACTS UNDER CHAPTER 102 AND 105. ALL STOCKPILES, MUD CLEANING AREAS, AND OTHER WORK NOT REQUIRED WITHIN THE BORE PIT VICINITY WILL BE LOCATED AT LEAST 10 FEET AWAY FROM ALL WETLANDS.

CONTINGENCY PLAN DETAILS FOR WATERBODY, WETLAND, & UPLAND INADVERTENT RETURNS





07/23/20


DWG. NO.	DESCRIPTION	REV	DSN	CK	DESCRIPTION	ITEM NO.	MATERIALS	QTY	ENGINEERING APPROVALS				CONEMAUGH RIVER CROSSING PROJECT DELMONT TO ARMAGH PROPOSED 24-INCH LINE 12 HDD INSTALLATION EROSION AND SEDIMENT CONTROL HDD PROCEDURE NOTES		Texas Eastern Transmission, LP 5400 Westheimer Ct. Houston, TX 77056-5310 713 / 627-5400		
									DRAWN BY	BID	CONSTRUCTION	DATE					YEAR: 2020
					ISSUED FOR APPROVAL				LG			04/29/20					




DERRY TOWNSHIP,
WESTMORELAND COUNTY,
PENNSYLVANIA



MATCHLINE STA. 2+50
(SEE SHEET DELM-P-8201)



LAND USE PASTURE



SOIL TYPE LEGEND

MoA	MONOGAHELA SILT LOAM (0 TO 3 PERCENT SLOPES)
MoB	MONOGAHELA SILT LOAM (3 TO 8 PERCENT SLOPES)
MoC	MONOGAHELA SILT LOAM (8 TO 15 PERCENT SLOPES)
GoF	GILPIN-ROCK OUTCROP COMPLEX (45 TO 100 PERCENT SLOPES)
AhB	ALLEGHENY SILT LOAM (3 TO 8 PERCENT SLOPES)
AhC	ALLEGHENY SILT LOAM (8 TO 15 PERCENT SLOPES)
W	WATER

LEGEND

900	EXISTING CONTOURS	PROPOSED EROSION CONTROL BLANKET
—	PROPERTY LINE	PROPOSED STONE CONSTRUCTION ENTRANCE
---	COUNTY LINE	MoB
---	ASSUMED FLOODWAY (50 FEET)	MLF
---	EXISTING WETLAND	ADDITIONAL PERMANENT EASEMENT
---	EXISTING EASEMENT	CONSTRUCTION WORKSPACE WITHIN EXISTING EASEMENT
---	EXISTING ACCESS ROAD	TEMPORARY WORKSPACE
X	FENCE	DRILL TARGET
---	FOREIGN PIPELINE	VALVE
---	TEXAS EASTERN PIPELINE	
---	OVERHEAD WIRES	
---	LIMIT OF DISTURBANCE/ESC GP-3 BOUNDARY	
---	CAPPED & GROUTED PIPELINE	
---	PROPOSED PIPELINE (HDD)	
---	PROPOSED PIPELINE (REPLACEMENT)	
---	PROPOSED PIPELINE (STANDARD LAY)	
---	PROPOSED PULL-BACK STRING	
---	PROPOSED SILT FENCE (BY TYPE)	
---	PROPOSED COMPOST FILTER SOCK	
---	PROPOSED SLOPE BREAKER	
---	PROPOSED TRENCH BREAKER	
---	PROPOSED ORANGE SAFETY FENCE	
---	PROPOSED TIMBER MAT	

△			
△			
△			
△	LGF	RG	ISSUED FOR APPROVAL (07/23/2020)
△	LGF	RG	ISSUED FOR APPROVAL (05/28/2020)
REV	DSN	CK	DESCRIPTION
REVISIONS			

audubon
Field Solutions
10205 WESTHEIMER ROAD
SUITE 100
HOUSTON, TX 77042
PHONE: (281) 669-0590

DRAWN BY		ENGINEERING APPROVALS	
BID		CONSTRUCTION	
LGF	04/13/20	SIGNATURE	DATE
TITLE		SIGNATURE	DATE

CONEMAUGH RIVER CROSSING PROJECT
DELMONT TO ARMAGH
EROSION AND SEDIMENT CONTROL PLAN
LOC. WESTMORELAND & INDIANA COUNTY, PA




ENBRIDGE
Texas Eastern Transmission, LP
5400 Westheimer Ct. Houston, TX 77056-5310 713 / 627-5400

SCALE: 1=50'H, 1"=40'V
DWG. DELM-P-8200
REV. 1

S:\AFS\Projects\Bridges\Conemaugh_River_Xing\190913 - Conemaugh River_Xing\801_Mapping\001_Alignment\Erosion and Sediment Control Plan\Conemaugh River HDD Erosion and Sediment Control Plan.dwg - PLOT TIME: 7/22/2020 5:34 PM




BLACKLICK TOWNSHIP,
INDIANA COUNTY,
PENNSYLVANIA



S:\AFS\Projects\Enbridge\Conemaugh_River_Xing\801_Mapping\001_Alignment\Erosion and Sediment Control Plan.dwg - PLOT TIME: 7/22/2020 5:41 PM

LAND USE	PASTURE	ROW	PASTURE
----------	---------	-----	---------



SOIL TYPE LEGEND

MoA	MONOGAHELA SILT LOAM (0 TO 3 PERCENT SLOPES)
MoB	MONOGAHELA SILT LOAM (3 TO 8 PERCENT SLOPES)
MoC	MONOGAHELA SILT LOAM (8 TO 15 PERCENT SLOPES)
GoF	GILPIN-ROCK OUTCROP COMPLEX (45 TO 100 PERCENT SLOPES)
AhB	ALLEGHENY SILT LOAM (3 TO 8 PERCENT SLOPES)
AhC	ALLEGHENY SILT LOAM (8 TO 15 PERCENT SLOPES)
W	WATER

LEGEND

900	EXISTING CONTOURS	---	PROPOSED PIPELINE (REPLACEMENT)	---	PROPOSED EROSION CONTROL BLANKET	
---	PROPERTY LINE	---	PROPOSED PIPELINE (STANDARD LAY)	---	PROPOSED STONE CONSTRUCTION ENTRANCE	
---	COUNTY LINE	---	PROPOSED PULL-BACK STRING	---	MoB	SOIL TYPE BOUNDARY AND SOIL BOUNDARY
---	ASSUMED FLOODWAY (50 FEET)	---	PROPOSED SILT FENCE (BY TYPE)	---	MLF	LAND USE TYPE BOUNDARY AND LAND USE BOUNDARY
---	EXISTING WETLAND	---	PROPOSED COMPOST FILTER SOCK	---	---	ADDITIONAL PERMANENT EASEMENT
---	EXISTING EASEMENT	---	PROPOSED SLOPE BREAKER	---	---	CONSTRUCTION WORKSPACE WITHIN EXISTING EASEMENT
---	EXISTING ACCESS ROAD	---	PROPOSED TRENCH BREAKER	---	---	TEMPORARY WORKSPACE
---	FENCE	---	PROPOSED ORANGE SAFETY FENCE	---	---	DRILL TARGET
---	FOREIGN PIPELINE	---	PROPOSED TIMBER MAT	---	---	VALVE
---	TEXAS EASTERN PIPELINE	---		---		
---	OVERHEAD WIRES	---		---		
---	LIMIT OF DISTURBANCE/ ESCGP-3 BOUNDARY	---		---		

△				
△				
△				
△	LGF	RG	ISSUED FOR APPROVAL	(07/23/2020)
△	LGF	RG	ISSUED FOR APPROVAL	(05/28/2020)
REV	DSN	CK	DESCRIPTION	
REVISIONS				

 10205 WESTHEIMER ROAD SUITE 100 HOUSTON, TX 77042 PHONE: (281) 669-0590	ENGINEERING APPROVALS			
	DRAWN BY	BID	CONSTRUCTION	
LGF		04/13/20		
TITLE	SIGNATURE	DATE	SIGNATURE	DATE









CONEMAUGH RIVER CROSSING PROJECT
DELMONT TO ARMAGH
EROSION AND SEDIMENT CONTROL PLAN
LOC. WESTMORELAND & INDIANA COUNTY, PA

ENBRIDGE
Texas Eastern Transmission, LP
5400 Westheimer Ct. Houston, TX 77056-5310 713 / 627-5400






YEAR: 2020 W.B.S. SCALE: 1=50'H, 1"=40'V DWG. DELM-P-8202 REV. 1



S:\AFS\Projects\Bridges\Conemaugh_River_Xing_190913 - Conemaugh_River_Xing_801_Mapping\001_Alignment\Erosion and Sediment Control Plan\Conemaugh_River_HDD_Erosion and Sediment Control Plan_SNC_COVER AND NOTES.dwg - PLOT TIME: 7/22/2020 6:18 PM



REV	DSN	CK	DESCRIPTION	REV	DSN	CK	DESCRIPTION
				△	LGf	RG	ISSUED FOR CONSTRUCTION (07/23/2020)
				△	LGf	RG	ISSUED FOR CONSTRUCTION (05/15/2020)



△			LGf	RG	ISSUED FOR CONSTRUCTION	(07/23/2020)
△			SNC	RG	ISSUED FOR APPROVAL	(05/28/2020)
REV	DSN	CK	REV	DSN	CK	DESCRIPTION

	DRAWN: LGf	DATE: 04/29/20	EROSION AND SEDIMENT CONTROL FIGURES	
	CHECKED: RG	DATE: 04/29/20	W.B.S. NO.	YEAR: 2020
				SHEET 3 OF 3



SECTION 6


POST-CONSTRUCTION STORMWATER MANAGEMENT PLAN (PCSM)




PCSM/SRP DRAWINGS

**CONEMAUGH RIVER CROSSING PROJECT
DELMONT TO ARMAGH
PROPOSED 24-INCH LINE 12 HDD INSTALLATION
DERRY TOWNSHIP, WESTMORELAND COUNTY, PENNSYLVANIA
BLACKLICK TOWNSHIP, INDIANA COUNTY, PENNSYLVANIA
POST CONSTRUCTION STORMWATER MANAGEMENT PLAN
GENERAL PERMIT APPLICATION
(ESCGP-3) MAY 2020
REVISION 1 07/23/2020**

POST CONSTRUCTION STORMWATER MANAGEMENT (PCSM) PLAN			
SHEET	REV.	DESCRIPTION	NO.
PCSM-1	1	COVER SHEET	1
PCSM-2	0	GENERAL NOTES	2
PCSM-3	1	PCSM	3
PCSM-4	1	PCSM	4
PCSM-5	1	PCSM	5
PCSM-6	1	EXISTING CONDITION & SOILS MAP	6
PCSM-7	1	PCSM PLAN	7
PCSM-8	0	PCSM BMP DETAILS	8



ENGINEER'S CERTIFICATION
I DO HEREBY CERTIFY TO THE BEST OF MY KNOWLEDGE, INFORMATION AND BELIEF, THAT THE EROSION AND SEDIMENT CONTROL AND POST CONSTRUCTION STORMWATER MANAGEMENT PLAN ARE TRUE AND CORRECT, REPRESENT ACTUAL FIELD CONDITIONS AND ARE IN ACCORDANCE WITH THE 25 PA CODE CHAPTERS 78 AND 102 OF THE DEPARTMENT'S RULES AND REGULATIONS. I AM AWARE THAT THERE ARE SIGNIFICANT PENALTIES FOR SUBMISSION OF FALSE INFORMATION, INCLUDING THE POSSIBILITY OF FINE AND IMPRISONMENT.



NOT ALL UTILITIES ARE SHOWN ON THESE PLANS. THE LOCATION OF ALL UTILITIES (ABOVE OR BELOW GROUND) SHOWN ON THESE DRAWINGS ARE APPROXIMATE & WERE OBTAINED FROM USGS TOPO MAPS AND/OR UTILITY OWNERS. AUDUBON DOES NOT GUARANTEE THAT LOCATION SHOWN ON THE DRAWINGS ARE CORRECT. IT SHALL BE THE RESPONSIBILITY OF THE CONTRACTOR TO DETERMINE LOCATIONS OF EXISTING UTILITIES (ABOVE OR BELOW GROUND) & TO NOTIFY THE RESPECTIVE UTILITY OWNERS BEFORE BEGINNING CONSTRUCTION.

CALL BEFORE YOU DIG!
PENNSYLVANIA LAW REQUIRES
3 WORKING DAYS NOTICE FOR
CONSTRUCTION PHASE AND 10 WORKING DAYS IN DESIGN STAGE - STOP CALL
Pennsylvania One Call System Inc.
1-800-242-1776

DESIGN ONE CALL SERIAL NO.: 20151982217

APPLICANT:



Texas Eastern Transmission, LP
5400 Westheimer Ct. Houston, TX 77056-5310 713 / 627-5400

PREPARED BY:



S:\AFS\Projects\Enbridge\Conemaugh_River_Xing\770_Engineering\200_Civil_Structural\Drawings\PCSM-2.dwg - Plot Time: 5/28/2020 10:46 AM

GENERAL MAINTENANCE NOTES FOR ALL BMPs:

UNTIL THE SITE IS STABILIZED, ALL EROSION AND SEDIMENT BEST MANAGEMENT PRACTICES (BMPs) MUST BE MAINTAINED PROPERLY. MAINTENANCE MUST INCLUDE INSPECTIONS OF ALL EROSION AND SEDIMENT CONTROL PLAN (E&SCP) BMPs AFTER EACH RUNOFF EVENT AND ON A WEEKLY BASIS. ALL PREVENTATIVE AND REMEDIAL MAINTENANCE WORK INCLUDING CLEAN OUT, REPAIR, REPLACEMENT, REGRADING, RESEEDING, REMULCHING, AND NETTING, MUST BE DONE IMMEDIATELY. IF EROSION AND SEDIMENT CONTROL BMPs FAIL TO PERFORM AS EXPECTED, REPLACEMENT BMPs, OR MODIFICATIONS TO THOSE INSTALLED, WILL BE REQUIRED.

SEDIMENT REMOVED FROM BMPs SHALL BE DISPOSED OF WITHIN THE LIMIT OF DISTURBANCE IN LANDSCAPE AREAS OUTSIDE OF STEEP SLOPES, WETLANDS, FLOODPLAINS OR DRAINAGE SWALES AND IMMEDIATELY STABILIZED, OR PLACED IN STOCKPILES AREAS.

THE CHANNEL MUST BE KEPT FREE OF OBSTRUCTIONS SUCH AS FILL, FALLEN LEAVES & WOODY DEBRIS, ACCUMULATED SEDIMENT, AND CONSTRUCTION MATERIALS/WASTES WITH EXCEPTION TO OTHER REQUIRED BMPs (I.E., CHECK DAMS). CHANNELS SHOULD BE KEPT MOWED AND/OR FREE OF ALL WEEDY, BRUSHY OR WOODY GROWTH. ANY UNDERGROUND UTILITIES RUNNING ACROSS/ THROUGH THE CHANNEL(S) SHALL BE IMMEDIATELY BACKFILLED AND THE CHANNEL(S) REPAIRED AND STABILIZED PER THE CHANNEL SECTION DETAIL.

ALL NECESSARY REPAIRS WILL BE MADE IMMEDIATELY.

SEEDING AND MULCHING:

1. REPAIR AND RE-SEED ANY ERODED AREAS DISTURBED BY EROSION OR SLOPE MOVEMENT IMMEDIATELY.

E&S CONTROL BMP REMOVAL:

1. AFTER FINAL SITE STABILIZATION HAS BEEN ACHIEVED, TEMPORARY EROSION AND SEDIMENT BMPs MUST BE REMOVED. CONTACT THE WESTMORELAND COUNTY CONSERVATION DISTRICTS PRIOR TO REMOVAL OF ANY E&SCP BMPs. AREAS DISTURBED DURING REMOVAL OF THE BMPs MUST BE STABILIZED IMMEDIATELY.

CULVERT MAINTENANCE:

1. INSPECT CULVERT FOR FLOW OBSTRUCTIONS, SCOUR AT THE INLET AND OUTLET, AND DAMAGE TO THE CULVERT.
2. FLOW OBSTRUCTIONS SHALL BE REMOVED IMMEDIATELY; SUITABLE INLET AND/OR OUTLET PROTECTION SHOULD BE PROVIDED WHERE SCOUR IS OBSERVED; AND, DAMAGED CULVERTS SHALL BE REPAIRED, OR REPLACED IMMEDIATELY.

CONSTRUCTION SEQUENCE

1. IF POSSIBLE, INSTALL INFILTRATION TRENCH DURING LATER PHASES OF SITE CONSTRUCTION TO PREVENT SEDIMENTATION AND/OR DAMAGE FROM CONSTRUCTION ACTIVITY. AFTER INSTALLATION, PREVENT SEDIMENT LADEN WATER FROM ENTERING INLETS AND PIPES.
2. INSTALL AND MAINTAIN PROPER E&SCP MEASURES DURING CONSTRUCTION.
3. EXCAVATE INFILTRATION TRENCH BOTTOM TO A UNIFORM, LEVEL UNCOMPACTED SUBGRADE FREE FROM ROCKS AND DEBRIS. DO NOT COMPACT SUBGRADE.
4. PLACE NONWOVEN GEOTEXTILE ALONG BOTTOM AND SIDES OF TRENCH. NONWOVEN GEOTEXTILE ROLLS SHOULD OVERLAP BY A MINIMUM OF 16 INCHES WITHIN THE TRENCH. FOLD BACK AND SECURE EXCESS GEOTEXTILE DURING STONE PLACEMENT.
5. INSTALL UPSTREAM AND DOWNSTREAM CONTROL STRUCTURES, CLEANOUTS, ETC.
6. PLACE UNIFORMLY GRADED, CLEAN-WASHED AGGREGATE IN 8-INCH LIFTS, LIGHTLY COMPACTING BETWEEN LIFTS.
7. INSTALL CONTINUOUSLY PERFORATED PIPE AS INDICATED ON PLANS. BACKFILL WITH UNIFORMLY GRADED, CLEAN-WASHED AGGREGATE IN 8-INCH LIFTS, LIGHTLY COMPACTING BETWEEN LIFTS.
8. FOLD AND SECURE NONWOVEN GEOTEXTILE OVER INFILTRATION TRENCH, WITH MINIMUM OVERLAP OF 16 INCHES.
9. PLACE 6-INCH LIFT OF APPROVED TOPSOIL OVER INFILTRATION TRENCH, AS INDICATED ON PLANS.
10. SEED AND STABILIZE TOPSOIL.
11. DO NOT REMOVE INLET PROTECTION OR OTHER E&SCP MEASURES UNTIL SITE IS FULLY STABILIZED.
12. ANY SEDIMENT THAT ENTERS INLETS DURING CONSTRUCTION IS TO BE REMOVED WITHIN 24 HOURS.
13. CONSTRUCTION OF THE BMP SHALL COMMENCE AFTER UPSLOPE AREA HAS BEEN STABILIZED AND/OR PERMANENTLY REVEGETATED. BEGIN VEGETATED SWALE CONSTRUCTION ONLY WHEN THE UPGRADING TEMPORARY EROSION AND SEDIMENT CONTROL MEASURES ARE IN PLACE. VEGETATED SWALES SHOULD BE CONSTRUCTED AND STABILIZED EARLY IN THE CONSTRUCTION SCHEDULE, PREFERABLY BEFORE MASS EARTHWORK AND PAVING INCREASE THE RATE AND VOLUME OF RUNOFF. (EROSION AND SEDIMENT CONTROL METHODS SHALL ADHERE TO THE PENNSYLVANIA DEPARTMENT OF ENVIRONMENTAL PROTECTION'S EROSION AND SEDIMENT POLLUTION CONTROL PROGRAM MANUAL, MARCH 2000 OR LATEST EDITION.)
14. ROUGH GRADE THE VEGETATED SWALE. EQUIPMENT SHALL AVOID EXCESSIVE COMPACTION AND/OR LAND DISTURBANCE. EXCAVATING EQUIPMENT SHOULD OPERATE FROM THE SIDE OF THE SWALE AND NEVER ON THE BOTTOM. IF EXCAVATION LEADS TO SUBSTANTIAL COMPACTION OF THE SUBGRADE (WHERE AN INFILTRATION TRENCH IS NOT PROPOSED), 18 INCHES SHALL BE REMOVED AND REPLACED WITH A BLEND OF TOPSOIL AND SAND TO PROMOTE INFILTRATION AND BIOLOGICAL GROWTH. AT THE VERY LEAST, TOPSOIL SHALL BE THOROUGHLY DEEP PLOWED INTO THE SUBGRADE IN ORDER TO PENETRATE THE COMPACTED ZONE AND PROMOTE AERATION AND THE FORMATION OF MACROPORES. FOLLOWING THIS, THE AREA SHOULD BE DISKED PRIOR TO FINAL GRADING OF TOPSOIL.
15. CONSTRUCT CHECK DAMS.
16. FINE GRADE THE VEGETATED SWALE. ACCURATE GRADING IS CRUCIAL FOR SWALES. EVEN THE SMALLEST NONCONFORMITIES MAY COMPROMISE FLOW CONDITIONS.
17. SEED, VEGETATE AND INSTALL PROTECTIVE LINING AS PER APPROVED PLANS AND ACCORDING TO FINAL PLATING LIST. PLANT THE SWALE AT A TIME OF THE YEAR WHEN SUCCESSFUL ESTABLISHMENT WITHOUT IRRIGATION IS MOST LIKELY. HOWEVER, TEMPORARY IRRIGATION MAY BE NEEDED IN PERIODS OF LITTLE RAIN OR DROUGHT. VEGETATION SHOULD BE ESTABLISHED AS SOON AS POSSIBLE TO PREVENT EROSION AND SCOUR.
18. ONCE ALL TRIBUTARY AREAS ARE SUFFICIENTLY STABILIZED, REMOVE TEMPORARY EROSION AND SEDIMENT CONTROLS. IT IS VERY IMPORTANT THAT THE SWALE BE STABILIZED BEFORE RECEIVING UPLAND STORMWATER FLOW.

GENERAL NOTES:

1. THIS PLAN SET CONTAINS ALL INFORMATION FOR THE POST CONSTRUCTION STORMWATER MANAGEMENT PLAN (PCSM PLAN). THIS IS A PERMIT DOCUMENT ONLY. ADDITIONAL PLANS AND DOCUMENTATION ARE REQUIRED FOR CONSTRUCTION OF THE PROPOSED DEVELOPMENT.
2. FULL SIZE SHEETS OF THIS PLAN SET MAY BE PRINTED OUT ON 22-INCHx34-INCH SHEETS. ALL SCALES PRINTED OUT ON 11-INCHx17-INCH SHEETS ARE SCALED BY 1/2 (E.G., 1-INCH=50 IS EQUIVALENT TO 1-INCH=100 FEET WHEN THESE PLAN SETS ARE PRINTED ON 11-INCHx17-INCH).

REFERENCE (ALL SHEETS):

1. SOILS INFORMATION FROM UNITED STATES DEPARTMENT OF AGRICULTURE, NATURAL RESOURCES CONSERVATION SERVICE WEB SOIL SURVEY (CURRENT).
2. WETLAND INFORMATION FROM NATIONAL WETLAND INVENTORY AND OBSERVATIONS BASED ON WETLAND DELINEATION REPORT "WETLAND AND WATERCOURSE DELINEATION REPORT" AND WETLAND SURVEYS COMPLETED BY AECOM IN JUNE 2016, AUGUST 2016, AND MARCH 2020.
3. SURVEY TOPO DATA COMPLETED BY E&S GROUP AND PROVIDED TO ENBRIDGE BY ENBRIDGE ON SEPTEMBER 19, 2019.
4. HORIZONTAL DATUM IS NAD83. VERTICAL DATUM IS NAVD1988.
5. ALL NORTING AND EASTING COORDINATES SHOWN IN NAD83 PENNSYLVANIA STATE PLANE SOUTH ZONE

ENVIRONMENTAL BMP MAINTENANCE:

1. ANY TEMPORARY MEASURES (SUCH AS THE ROCK CONSTRUCTION ENTRANCE, COMPOST FILTER SOCK, COLLECTION CHANNEL, RIPRAP APRONS, ETC.) INSTALLED BY CONTRACTOR DURING GRADING, SHALL REMAIN IN PLACE UNTIL FINAL STABILIZATION HAS A MINIMUM UNIFORM 70% PERENNIAL VEGETATIVE COVER OR OTHER PERMANENT NON-VEGETATIVE COVER WITH A DENSITY SUFFICIENT TO RESIST ACCELERATED SURFACE EROSION AND SUBSURFACE CHARACTERISTICS SUFFICIENT TO RESIST SLIDING AND OTHER MOVEMENTS.
2. AS PER PROJECT SPECIFICATIONS, ADDITIONAL TEMPORARY PLACEMENT OF COMPOST FILTER SOCK MAY BE NECESSARY AT THE CONTRACTOR'S DISCRETION SHOULD ACCELERATED EROSION BE ENCOUNTERED DURING GRADING ACTIVITIES.

RECYCLING/DISPOSAL OF MATERIALS:

THE CONSTRUCTION CONTRACTOR SHALL REMOVE FROM THIS SITE, RECYCLE, OR DISPOSE OF ALL BUILDING MATERIALS, SEDIMENTS AND WASTES IN ACCORDANCE WITH THE DEPARTMENT'S SOLID WASTE MANAGEMENT REGULATIONS AT 25 PA. CODE 260.1 ET SEQ., 271.1 ET SEQ. THE CONSTRUCTION CONTRACTOR SHALL NOT ILLEGALLY BURY, DUMP, OR DISCHARGE ANY BUILDING MATERIAL OR WASTES AT THIS SITE. THE CONSTRUCTION CONTRACTOR WILL IMPLEMENT THE PROPER MEASURES FOR DISPOSAL AND RECYCLING OF MATERIALS ASSOCIATED WITH OR FROM THE PROJECT SITE IN ACCORDANCE WITH DEP REGULATIONS. CONSTRUCTION WASTES INCLUDE, BUT ARE NOT LIMITED TO, EXCESS SOIL MATERIALS AND BUILDING MATERIALS THAT COULD ADVERSELY IMPACT WATER QUALITY. THE CONSTRUCTION CONTRACTOR WILL INSPECT THE PROJECT AREA WEEKLY AND PROPERLY DISPOSE OF ALL CONSTRUCTION WASTES. MEASURES WILL BE PLANNED AND IMPLEMENTED FOR HOUSEKEEPING MATERIALS MANAGEMENT AND LITTER CONTROL. WHEREVER POSSIBLE, RE-USEABLE WASTES WILL BE SEGREGATED FROM OTHER WASTE AND STORED SEPARATELY FOR RECYCLING. IF AN OFF-SITE LOCATION IS USED FOR BORROW OR DISPOSAL, THE CONTRACTOR IS RESPONSIBLE FOR DEVELOPING AND IMPLEMENTING ADEQUATE E&SCP AND SUBMITTING THE PLAN(S) TO DEP FOR APPROVAL PRIOR TO COMMENCEMENT OF SAID WORK.

REMEDIAL ACTIONS IF SEED AND MULCH ARE WASHED AWAY OR IF THE SEED MIX IS NOT GROWING:

1. THE AFFECTED AREA WILL BE LIMED, FERTILIZED, RE-SEEDED AND MULCHED AS NEEDED.
2. EROSION PROTECTION MATTING OR NETTING WILL BE APPLIED AS NEEDED.
3. STEPS 1 AND 2 WILL BE REPEATED AS NEEDED UNTIL A UNIFORM 70% PERENNIAL VEGETATIVE COVER IS ACHIEVED.

SWALE INFILTRATION TRENCH MAINTENANCE

1. INLETS SHOULD BE INSPECTED AND CLEANED ANNUALLY.
2. THE VEGETATION ALONG THE SURFACE OF THE INFILTRATION TRENCH SHOULD BE MAINTAINED IN GOOD CONDITION, AND ANY BARE SPOTS REVEGETATED AS SOON AS POSSIBLE.
3. VEHICLES SHOULD NOT BE PARKED OR DRIVEN ON A VEGETATED INFILTRATION TRENCH, AND CARE SHOULD BE TAKEN TO AVOID EXCESSIVE COMPACTION BY MOWERS.

SEED MIX RECOMMENDATIONS: "NORTHERN_ZONE"

GENERALLY DEFINED AS AREAS NORTH OF THE NORTHERN BORDERS OF ARKANSAS AND TENNESSEE.

UPLAND AREAS

LIME 4.0 TONS/ACRE
 FERTILIZER 1000 LBS./ACRE (10-20-20)
 MULCH (WHEAT STRAW) 3.0 TONS/ACRE

UPLAND SEED MIX	75 LBS./ACRE PURE LIVE SEED (PLS)
KENTUCKY BLUEGRASS	20%
RED FESCUE *	20%
KENTUCKY 31 TALL FESCUE *	15%
REDTOP	10%
PERENNIAL RYEGRASS	20%
WHITE CLOVER	5%
BIRDSFOOT TREFLOIL (MINIMUM 20% HARD SEED)	10%

* FESCUE MUST BE ENDOPHYTE-FREE.

PASTURE MIX 20 LBS./ACRE PLS

(FOR USE ONLY IN DISTURBED PASTURE AREAS WITH LANDOWNER'S PERMISSION.)
 KENTUCKY BLUEGRASS 31%
 MEDIUM RED CLOVER 26%
 NORCEN TREFLOIL 17%
 POLY PERENNIAL RYE 26%

RECOMMENDED SEEDING DATES

(FOR THE ESTABLISHMENT OF TEMPORARY OR PERMANENT VEGETATION.)
 SPRING: MARCH 15 - MAY 30
 FALL: AUGUST 1 - OCTOBER 15

WINTER STABILIZATION

IF RESTORATION DOES NOT OCCUR PRIOR TO OCTOBER 15, SEED THE CONSTRUCTION ROW WITH 1.5 BUSHEL PER ACRE OF WINTER RYE OR SIMILAR VARIETY OF RYE AS REQUESTED BY THE LANDOWNER. MULCH THE CONSTRUCTION ROW AT 3.0 TONS PER ACRE WITH WHEAT STRAW, INCLUDING AREAS ADJACENT TO STREAMS AND WETLAND CROSSINGS. SEED SEGREGATED TOPSOIL PILES WITH WINTER RYE AND MULCH AT A RATE OF 3.0 TONS PER ACRE.

WETLAND AREAS DO NOT USE LIME OR FERTILIZER !!!

DO NOT USE FERTILIZER, LIME, OR MULCH WITHIN WETLANDS UNLESS REQUIRED IN WRITING BY THE APPROPRIATE FEDERAL OR STATE AGENCY (AS IDENTIFIED IN THE CLEARANCE PACKAGE/PERMIT BOOK). MULCH CONSISTS OF WEED-FREE STRAW, WOOD FIBER HYDROMULCH OR SOME FUNCTIONAL EQUIVALENT AS APPROVED BY THE EI AND CHIEF INSPECTOR. WHEN USED, APPLY MULCH (WHEAT STRAW) AT A RATE OF 3.0 TONS/ACRE.

WETLAND SEED MIX

ANNUAL RYEGRASS 40 LBS./ACRE PLS

SOILS LEGEND		
SYMBOL	DESCRIPTION	HSG*
MoA	MONONGAHELA SILT LOAM, 0 TO 3 PERCENT SLOPES	D
MoB	MONONGAHELA SILT LOAM, 3 TO 8 PERCENT SLOPES	D
MoC	MONONGAHELA SILT LOAM, 8 TO 15 PERCENT SLOPES	D
GoF	GILPIN-ROCK OUTCROP COMPLEX, 45 TO 100 PERCENT SLOPES	C
AhC	ALLEGHENY SILT LOAM, 8 TO 15 PERCENT SLOPES	B
AhB	ALLEGHENY SILT LOAM, 3 TO 8 PERCENT SLOPES	B

* HYDROLOGIC SOILS GROUP




Brandon Michael Walker
 07/23/20

IG.#	DWG. NO.	REFERENCE DWG.	REV	DSN	CK	ISSUED FOR APPROVAL 05/28/20	DESCRIPTION	 audubon Engineering 10205 WESTHEIMER RD. SUITE 100 HOUSTON, TX 77042 PHONE: (281) 669-0590	ENGINEERING APPROVALS					CONEMAUGH RIVER CROSSING PROJECT DELMONT TO ARMAGH PROPOSED 24-INCH LINE 12 HDD INSTALLATION PCSM BMP NOTES		 Texas Eastern Transmission, LP 5400 Westheimer Ct. Houston, TX 77056-2310 713 / 627-5400
									DRAWN BY:	BID	CONSTRUCTION	LOC.	INDIANA COUNTY, PENNSYLVANIA	YEAR: 2020	W.B.S.	

WESTMORELAND COUNTY,
PENNSYLVANIA
MUNICIPALITY: DERRY




MATCHLINE STA. 2+50
(SEE SHEET PCSM-4)



S:\AFS\Projects\Enbridge\Conemaugh_River_Xing\770_Engineering\200_Civil_Structural\Drawings\PCSM-3, 4, & 5.dwg - PLOT TIME: 7/22/2020 5:09 PM

LAND USE: PASTURE



LEGEND

900	EXISTING CONTOURS	---	CAPPED & GROUTED PIPELINE		PROPOSED EROSION CONTROL BLANKET
	PROPERTY LINE	---	PROPOSED PIPELINE (HDD)		PROPOSED STONE CONSTRUCTION ENTRANCE
	COUNTY LINE	---	PROPOSED PIPELINE (REPLACEMENT)		SOIL TYPE BOUNDARY AND SOIL BOUNDARY
	ASSUMED FLOODWAY (50 FEET)	---	PROPOSED PIPELINE (STANDARD LAY)		LAND USE TYPE BOUNDARY AND LAND USE BOUNDARY
	EXISTING WETLAND	---	PROPOSED PULL-BACK STRING		WETLAND SEEDING
	EXISTING EASEMENT	-X- (SF)	PROPOSED SILT FENCE (BY TYPE)		UPLAND SEEDING
	EXISTING ACCESS ROAD	-X- (SF)	PROPOSED COMPOST FILTER SOCK		TEMPORARY WORKSPACE
	FENCE	o	PROPOSED SLOPE BREAKER		DRILL TARGET
	FOREIGN PIPELINE	▲	PROPOSED TRENCH BREAKER		VALVE
	SPECTRA PIPELINE	---	PROPOSED ORANGE SAFETY FENCE		
	OVERHEAD WIRES	---	PROPOSED TIMBER MAT		
	LIMIT OF DISTURBANCE/ ESCGP-3 BOUNDARY				

REV	DSN	CK	DESCRIPTION	DATE
△				
△				
△				
△	LGF	RG	ISSUED FOR APPROVAL	(07/23/2020)
△	LGF	RG	ISSUED FOR APPROVAL	(05/28/2020)
△				
△				

audubon Engineering
10205 WESTHEIMER RD.
SUITE 100
HOUSTON, TX 77042
PHONE: (281) 669-0590

DRAWN BY	ENGINEERING APPROVALS	
	BID	CONSTRUCTION
LGF	04/13/20	
TITLE	SIGNATURE	DATE




CONEMAUGH RIVER CROSSING PROJECT
DELMONT TO ARMAGH
PROPOSED 24-INCH LINE 12 HDD INSTALLATION
PCSM

LOC. WESTMORELAND & INDIANA COUNTY, PA

YEAR: 2020 W.B.S. SCALE: 1=50'H, 1"=40'V DWG. PCSM-3 REV. 1


ENBRIDGE
Texas Eastern Transmission, LP
5400 Westheimer Ct. Houston, TX 77056-5310 713 / 627-5400

Professional Engineer
BRANDON MICHAEL WALKER
ENGINEER
PE077056
PENNSYLVANIA
07/23/20



S:\AFS\Projects\Bridges\Conemaugh_River_Xing\190913 - Conemaugh River_Xing\770_Engineering\200_Civil_Structural\Drawings\PCSM-3, 4, & 5.dwg - PLOT TIME: 7/22/2020 5:12 PM

LAND USE	PASTURE	OPEN WATER	PASTURE
----------	---------	------------	---------



LEGEND

900 — EXISTING CONTOURS	— CAPPED & GROUTED PIPELINE	PROPOSED EROSION CONTROL BLANKET
— PROPERTY LINE	— PROPOSED PIPELINE (HDD)	PROPOSED STONE CONSTRUCTION ENTRANCE
— COUNTY LINE	— PROPOSED PIPELINE (REPLACEMENT)	SOIL TYPE BOUNDARY AND SOIL BOUNDARY
— ASSUMED FLOODWAY (50 FEET)	— PROPOSED PIPELINE (STANDARD LAY)	LAND USE TYPE BOUNDARY AND LAND USE BOUNDARY
— EXISTING WETLAND	— PROPOSED PULL-BACK STRING	WETLAND SEEDING
— EXISTING EASEMENT	— PROPOSED SILT FENCE (BY TYPE)	UPLAND SEEDING
— EXISTING ACCESS ROAD	— PROPOSED COMPOST FILTER SOCK	TEMPORARY WORKSPACE
— FENCE	— PROPOSED SLOPE BREAKER	
X — FOREIGN PIPELINE	— PROPOSED TRENCH BREAKER	
— SPECTRA PIPELINE	— PROPOSED ORANGE SAFETY FENCE	
— OVERHEAD WIRES	— PROPOSED TIMBER MAT	
— LIMIT OF DISTURBANCE/ ESCGP-3 BOUNDARY		

REV	DSN	CK	DESCRIPTION
△			
△			
△			
△	LGF	RG	ISSUED FOR APPROVAL (07/23/2020)
△	LGF	RG	ISSUED FOR APPROVAL (05/28/2020)

audubon Engineering
10205 WESTHEIMER RD.
SUITE 100
HOUSTON, TX 77042
PHONE: (281) 669-0590

DRAWN BY	ENGINEERING APPROVALS	
	BID	CONSTRUCTION
LGF		04/13/20
TITLE	SIGNATURE	DATE

CONEMAUGH RIVER CROSSING PROJECT
DELMONT TO ARMAGH
PROPOSED 24-INCH LINE 12 HDD INSTALLATION
PCSM

LOC. WESTMORELAND & INDIANA COUNTY, PA

ENBRIDGE
Texas Eastern Transmission, LP
5400 Westheimer Ct. Houston, Tx 77056-5310 / 627-5400

YEAR: 2020 W.B.S. SCALE: 1"=50'H, 1"=40'V DWG. PCSM-4 REV. 1



