

## **PCSM Module 2**

March 2025

203699

# **POST -CONSTRUCTION STORMWATER MANAGEMENT / SITE RESTORATION PLAN**

*for the*

**WEST FIELD PROJECT**  
*Blacklick Township*  
*Center Township*  
*Indiana County, Pennsylvania*

*Prepared for*



**HOMER CITY GENERATION LP**  
*1750 Power Plant Road*  
*Homer City, PA 15748*

*Prepared by*

**Michael Baker**

**INTERNATIONAL**

**Michael Baker International**  
*Moon Twp., Pennsylvania*

# **Post Construction Stormwater Management Plan**

## **West Field Project**

### **Homer City Generation LP**

### **Indiana County, Pennsylvania**

#### **TABLE OF CONTENTS**

##### **PCSM Module 2 Application**

##### **APPENDIX A – Post-Construction Stormwater Management/Site Restoration Plan Narrative**

##### **APPENDIX B – Site Location Map**

##### **APPENDIX C – Custom Soil Resource Report**

##### **APPENDIX D – Hydrologic Calculations**

##### **APPENDIX E – Infiltration Testing Report**

##### **APPENDIX F – PCSM/Site Restoration Plan Drawings**



## DISCHARGES OF STORMWATER ASSOCIATED WITH CONSTRUCTION ACTIVITIES POST-CONSTRUCTION STORMWATER MANAGEMENT (PCSM) MODULE 2

Applicant: **Homer City Generation LP**Project Site Name: **West Field Project**

### PRE-DEVELOPMENT SITE CHARACTERIZATION

1. Was a pre-development site characterization completed for this project? ☒ Yes ☐ No

If Yes, describe the activities undertaken.

Infiltration testing was conducted as per PADEP guidelines with the test results provided in Appendix E. Shallow bedrock and variable testing results were observed at the tested location. The project calls for large areas of rock excavation that excluded site area from infiltration testing.

2. No. Test Pits completed: 25                      No. Boreholes completed: 42

3. Number of Infiltration Tests completed: 22                      Method(s): Double-ring infiltrometer

4. Project Site Area: 169.2 acres                      Area investigated for infiltration capabilities: 31.2 acres

5. DEP's Pre-Development Site Characterization Spreadsheet has been completed and is attached. ☒ Yes ☐ No

6. The infiltration potential of the site is: ☐ Limited ☐ Marginal ☐ Feasible ☒ Not Recommended

7. If the infiltration potential of the site is limited or is otherwise not advised, explain the limitations.

Observed poor to variable infiltration rates surrounding the site. Majority of the site is covered by HSD D soils which tested poorly for infiltration. The project calls for large areas of rock excavation which exclude site area from infiltration. The test pits and borings performed reports shallow bedrock across the site. The SCM locations were selected to maintain drainage patterns and stormwater release to existing drainage features to the greatest possible extent. Utilizing infiltration SCMs is not practical at the site due to the large contributing drainage areas. The existing topography of the available areas for infiltration do not allow for large infiltration basins that would be required to meet the drainage area loading ratios per the design guidance. The infiltration areas would span multiple soil horizons leading to uneven infiltration rates and unacceptable separation to bedrock.

8. Is the project site located in an area with known karst features? ☐ Yes ☒ No

If Yes, was a subsurface geotechnical investigation conducted and is a report attached? ☐ Yes ☐ No

9. Are there natural stormwater features on-site that will be protected? ☐ Yes ☒ No

If Yes, describe the features and any increase or decrease in stormwater runoff volume to the features.

[illegible]

PCSM SCM INVENTORY					
1. Identify all PCSM SCMs planned for the project site and provide the information requested.					
SCM ID	SCM Name	Latitude	Longitude	DA Treated (acres)	Deviations from BMP Manual
001	MRC	40.5119	-79.2100	10.98	none
002	Detention Basin	40.5115	-79.2098	-	none
003	Detention Basin	40.5087	-79.2092	38.14	none
004	Detention Basin	40.5081	-79.2054	4.68	none
005	Detention Basin	40.5058	-79.2081	15.98	none
006	MRC	40.5038	-79.2056	13.81	none
007	Detention Basin	40.5034	-79.2060	-	none
008	Detention Basin	40.5020	-79.2047	12.52	none
009	Detention Basin	40.5066	-79.2007	13.49	none
010	MRC	40.5080	-79.2019	12.05	none
011	Detention Basin	40.5076	-79.2021	-	none
012	Detention Basin	40.5139	-79.2081	1.80	none
013	MRC	40.5165	-79.2047	2.77	none
014	Detention Basin	40.5167	-79.2046	-	none
2. Area not treated by an SCM, Earth Disturbance Area (acres): 42.98      Area not treated by an SCM, Project Site Area (acres): 42.98					
3. <input type="checkbox"/> One or more SCMs will be located off-site.      SCM IDs:					

PCSM SCM INVENTORY					
4. List the critical stages for each SCM and identify the licensed professional and/or company that will sign SCM Construction Certification forms for the SCM.					
SCM ID	Critical Stages	LP Name	Company	LP Employed by Company	Contract
001	Installation of underdrain, cap & soil media		Michael Baker Intl	<input checked="" type="checkbox"/>	<input type="checkbox"/>
002	Removal of Skimmer Device		Michael Baker Intl	<input checked="" type="checkbox"/>	<input type="checkbox"/>
003	Removal of Skimmer Device		Michael Baker Intl	<input checked="" type="checkbox"/>	<input type="checkbox"/>
004	Removal of Skimmer Device		Michael Baker Intl	<input checked="" type="checkbox"/>	<input type="checkbox"/>
005	Removal of Skimmer Device		Michael Baker Intl	<input checked="" type="checkbox"/>	<input type="checkbox"/>
006	Installation of underdrain, cap & soil media		Michael Baker Intl	<input checked="" type="checkbox"/>	<input type="checkbox"/>
007	Removal of Skimmer Device		Michael Baker Intl	<input checked="" type="checkbox"/>	<input type="checkbox"/>
008	Removal of Skimmer Device		Michael Baker Intl	<input checked="" type="checkbox"/>	<input type="checkbox"/>
009	Removal of Skimmer Device		Michael Baker Intl	<input checked="" type="checkbox"/>	<input type="checkbox"/>
010	Installation of underdrain, cap & soil media		Michael Baker Intl	<input checked="" type="checkbox"/>	<input type="checkbox"/>
011	Removal of Skimmer Device		Michael Baker Intl	<input checked="" type="checkbox"/>	<input type="checkbox"/>
012	Removal of Skimmer Device		Michael Baker Intl	<input checked="" type="checkbox"/>	<input type="checkbox"/>
013	Installation of underdrain, cap & soil media		Michael Baker Intl	<input checked="" type="checkbox"/>	<input type="checkbox"/>
014	Removal of Skimmer Device		Michael Baker Intl	<input checked="" type="checkbox"/>	<input type="checkbox"/>
				<input type="checkbox"/>	<input type="checkbox"/>
				<input type="checkbox"/>	<input type="checkbox"/>
				<input type="checkbox"/>	<input type="checkbox"/>
				<input type="checkbox"/>	<input type="checkbox"/>
				<input type="checkbox"/>	<input type="checkbox"/>
				<input type="checkbox"/>	<input type="checkbox"/>
				<input type="checkbox"/>	<input type="checkbox"/>
				<input type="checkbox"/>	<input type="checkbox"/>
				<input type="checkbox"/>	<input type="checkbox"/>
				<input type="checkbox"/>	<input type="checkbox"/>
				<input type="checkbox"/>	<input type="checkbox"/>

### STORMWATER ANALYSIS – RUNOFF VOLUME

Surface Water Name: See PCSM Spreadsheet - General Tab

POA(s): 1-11

1. ☐ The design standard is based on volume management requirements in an Act 167 Plan approved by DEP within the past five years.

2. ☒ The design standard is based on managing the net change for storms up to and including the 2-year/24-hour storm.

3. ☐ An alternative design standard is being used.

4. ☒ A printout of DEP's PCSM Spreadsheet – Volume Worksheet is attached.

5. 2-Year/24-Hour Storm Event: inches Source of precipitation data:

6. Stormwater Runoff Volume @ 2-Year/24-Hour Storm, Pre-Construction: CF

7. Stormwater Runoff Volume @ 2-Year/24-Hour Storm, Post-Construction: CF

8. Net Change (Post-Construction – Pre-Construction Volumes): CF

9. Identify all selected structural PCSM SCMs and provide the information requested. ☐ Calculations attached

SCM ID	Series	MRC	Vol. Routed to SCM (CF)	Inf. Area (SF)	Inf. Rate (in/hr)	Inf. Period (hrs)	Veg?	Media Depth (ft)	Storage Vol. (CF)	Inf. Credit (CF)	ET Credit (CF)
		<input type="checkbox"/>					<input type="checkbox"/>				
		<input type="checkbox"/>					<input type="checkbox"/>				
		<input type="checkbox"/>					<input type="checkbox"/>				
		<input type="checkbox"/>					<input type="checkbox"/>				
		<input type="checkbox"/>					<input type="checkbox"/>				
		<input type="checkbox"/>					<input type="checkbox"/>				
		<input type="checkbox"/>					<input type="checkbox"/>				
		<input type="checkbox"/>					<input type="checkbox"/>				
		<input type="checkbox"/>					<input type="checkbox"/>				

Total Infiltration & ET Credits (CF):

Other Credits (CF) (Attach Calculations):

Managed Release Credits (CF) (Attach MRC Design Summary):

Volume Required to Manage (CF):

Total Credits (CF):



STORMWATER ANALYSIS – PEAK RATE								
<b>Surface Water Name:</b> See PCSM Spreadsheet - General Tab					<b>POA(s):</b> 1-11			
1. <input type="checkbox"/> The design standard is based on rate requirements in an Act 167 Plan approved by DEP within the past five years.								
2. <input checked="" type="checkbox"/> The design standard is based on managing the net change for 2-, 10-, 50-, and 100-year/24-hour storms.								
3. <input type="checkbox"/> An alternative design standard is being used.								
4. <input checked="" type="checkbox"/> A printout of DEP's PCSM Spreadsheet – Rate Worksheet is attached.								
5. <input type="checkbox"/> Alternative rate calculations are attached.								
6. Identify precipitation amounts. Source of precipitation data:								
2-Year/24-Hour Storm:					10-Year/24-Hour Storm			
50-Year/24-Hour Storm:					100-Year/24-Hour Storm			
7. Identify all SCMs used to mitigate peak rate differences and provide the requested information.								
SCM ID	Inflow to SCM (cfs)				Outflow from SCM (cfs)			
	2-Yr	10-Yr	50-Yr	100-Yr	2-Yr	10-Yr	50-Yr	100-Yr
8. Report peak rates for pre-construction and post-construction with SCMs and identify the differences.								
Design Storm	Pre-Construction Peak Rate (cfs)		Post-Construction Peak Rate (with SCMs) (cfs)		Difference (cfs)			
2-Year/24-Hour								
10-Year/24-Hour								
50-Year/24-Hour								
100-Year/24-Hour								

### STORMWATER ANALYSIS – WATER QUALITY

- ☒ A printout of DEP's PCSM Spreadsheet – Quality Worksheet is attached for all surface waters receiving discharges.

### OTHER INFORMATION

1. ☒ A long-term operation and maintenance (O&M) plan has been prepared for each SCM.
2. ☒ A long-term O&M plan will be recorded with a legal instrument for each property containing an SCM.
3. ☒ PCSM Plan Drawings have been developed for the project and are attached to the NOI/application.
4. ☒ The PCSM Plan has been planned, designed, and will be implemented to be consistent with the E&S Plan.
5. ☒ Recycling and proper disposal of materials associated with PCSM SCMs are addressed as part of long-term operation and maintenance of the PCSM SCMs.
6. ☒ There are pre-construction stormwater discharges to wetlands from the project site.

Wetland ID	Pre-Construction		Post-Construction		
	Drainage Area (ac)	Volume (CF)	Drainage Area (ac)	Volume (CF)	Ponding Depth Increase or Decrease (±%)
W-37	49.80	107,301	49.14	105,813	
W-35	27.95	73,614	31.41	64,115	
W-36	27.95	73,614	31.41	64,115	

7. Describe the sequence of PCSM SCM implementation in relation to earth disturbance activities.

**See PCSM Drawing C-744-3512 for PCSM SCM installation sequence.**

8. Identify naturally occurring geologic formations or soil conditions that may have the potential to cause pollution after earth disturbance activities are completed and PCSM SCMs are operational and the applicant's plan to avoid or minimize potential pollution and its impacts.

**For the proposed project, it is anticipated that proposed BMPs will be sufficient to manage and control limitations that may be exhibited by the soils contained within the project site during and upon completion of construction. Refer to the Soil Limitations Resolutions provided with this permit application.**

**At a minimum, BMPs will be installed where indicated on the plan drawings to prevent erosion and sedimentation during and upon completion of construction. Severe erosion hazard limitations will be reduced by soil stabilization through the application of FGM and temporary/permanent vegetative stabilization. Sedimentation and siltation limitations will be prevented through the installation of sediment basins and filtration BMPs, such as compost filter sock. The sediment basins will be utilized to control runoff from the majority of the site during construction and will be equipped with floating skimmer devices that will dewater the facilities within 4-7 days. Special measures to be implemented during earth disturbance activities associated with construction will include the segregation of topsoil. Soils disturbed during construction activities will be replaced, re-vegetated and stabilized.**

**No acid-producing rock formations are anticipated to be present or encountered. However, if any material is found to be present at the site, the material will be handled in accordance with PADEP Fact Sheet 5600-FS-DEP4284.**

9. Thermal Impacts: check the appropriate box(es) if any of the following are true:

- ☐ A peak rate control SCM is proposed that will receive stormwater from a drainage area containing more than 25% impervious surface that exceeds 10% of the receiving surface water's watershed area.

- ☐ A Wet Basin or Engineered Stormwater Treatment Wetland is proposed that does not include shading and/or a reversed slope outlet pipe.
- ☐ An impervious undetained area exceeds 10% of the receiving water's watershed area.
- ☐ A quantitative thermal impact analysis is attached.

[illegible]

- 1 Enter the impervious area as presented on PCSM Plan Drawings.
- 2 Report the maximum allowable impervious on the lot according to the stormwater analysis and SCM design.
- 3 List the maximum allowable impervious on the lot to meet requirements of a local ordinance, if applicable.
- 4 Check the box if either 1) Maximum Allowable Impervious, As Designed is at least 110% of Planned Impervious or 2) Planned Impervious is equal to Maximum Allowable Impervious, Per Ordinance. If the box is checked and the maximum impervious area for the lot is recorded, the permittee will not be responsible for identifying new impervious added to a lot on record drawings after a lot is sold during the term of permit coverage.

### PCSM PLAN PREPARER

☒ I am trained and experienced in PCSM methods.

☒ I am a licensed professional.

No. years of experience preparing PCSM Plans: 8

Name: Nicolas Slater  
 Company: Michael Baker International  
 Address: 100 Airside Drive  
 City, State, ZIP: Moon Township, PA 15108  
 License Type: Civil Engineer

Title: Civil Engineer  
 Phone No.: 412-375-3227  
 Email: Nicolas.slater@mbakerintl.com  
 License No.: PE095171  
 Exp. Date: \_\_\_\_\_

03/28/2025

**PCSM Plan Preparer Signature**

**Date**

Identify those who assisted the individual identified above in preparing the PCSM Plan:

Name	Company	Field	LP?	License Type
Sue Toth	Apex Companies LLC	Civil Engineer	<input checked="" type="checkbox"/>	PE
Karl Knoth	Michael Baker International	Civil Engineer	<input checked="" type="checkbox"/>	PE
			<input type="checkbox"/>	
			<input type="checkbox"/>	
			<input type="checkbox"/>	