





New Hope Crushed Stone

Monthly Update
Solebury Communications Group
October 2016

October 2016 Project Status

| STATUS AS OF: | October 31, 2016 | | |
|-----------------------------|---|--|--|
| PROJECT | New Hope Crushed Stone (NHCS) Quarry Reclamation and Stream Restoration | | |
| START DATE | Reclamation: January 29, 2016 Stream Restoration: January 29, 2016 | | |
| ANTICIPATED COMPLETION DATE | Reclamation: March 2019 Stream Restoration: March 2019 | | |
| CURRENT STATUS | Quarry Reclamation Behind Stream Restoration On Schedule | | |



Key Ongoing Factors

- Provisions of the January 29, 2016, letter from DEP to NHCS continue to be in effect.
- Reclamation and stream restoration are required to be completed by March 2019; reclamation is currently behind schedule. A Corrective Action Plan is in place, but needs to be improved.
- NHCS has appealed the January 29 letter to the EHB. A hearing is scheduled for March 20, 2017, at the DEP SERO, Norristown.
- NHCS has appealed the August 23, 2016, Compliance Order and \$20,370 civil penalty.
- The Compliance Order requires NHCS to report on progress by the 5th of each month that includes quantifiable data which will be tracked in this monthly status report.



October 2016 Highlights

- Notice of Proposed Assessment Update
 - A meeting was held with NHCS regarding points and information they provided regarding the \$20,370 civil penalty amount.
 - The information will result in a reduced civil penalty. This was in process by months end.
- Settlement Negotiations.
 - Talks between DEP and NHCS have continued.
- Inspections done on October 6, 14, 19, and 31
 - Reclamation work was conducted on the top of the northwest wall.
 - Stream restoration work included digging out sinkholes and preparing the area for further work.
 - 500,000 GPD pumping continues. Pit water level is close to topping the south side bench (-85 MSL).

October 2016 Highlights - Continued

- Reclamation and Restoration Progress
 - On October 21, DEP sent NHCS a letter regarding the Corrective Action
 Plan for reclamation volume deficiencies.
 - The maximum timeframe needs to be three sequential quarters.
 - A response has been received from NHCS and is under review.
 - 531 truck trips were made in October with 25,535 cubic yards of overburden being placed; total placed to date is 98,834 cubic yards.
 - Truck trip efficiency improved from September; 48.1 versus 34.6 cubic yards per trip.
 - As of the end of October, 15.9% of the total has been moved.
 - Pit area water is at the -85 MSL level, 35 feet above the floor, a change of 25 feet in the last month.




Monthly Progress Data

| Month | Cubic Yards Placed | Cubic Yards Placed | Truck Loads |
|---------------------------------|---------------------------|--------------------|-------------|
| | Overburden | Overburden, | |
| | | Cumulative | |
| Prior to Sept. 2016 | 40,764 | 40,764 | |
| Sep-16 | 32,535 | 73,299 | 940 |
| Oct-16 | 25,535 | 98,834 | 531 |
| Nov-16 | | | |
| Dec-16 | | | |
| Jan-17 | | | |
| Feb-17 | | | |
| Mar-17 | | | |
| Apr-17 | | | |
| May-17 | | | |
| Jun-17 | | | |
| Jul-17 | | | |
| Aug-17 | | | |
| Sep-17 | | | |
| Oct-17 | | | |
| Nov-17 | | | |
| Dec-17 | | | |
| Jan-18 | | | |
| Feb-18 | | | |
| Mar-18 | | | |
| Total Reclamation Fill to Place | 621,392 | | |
| Percentage of total placed to | 15.9% | | |
| date | | | |




Reclamation Fill Progress





Monthly Water Level Tracking





NHCS Bench Levels

Bench 2 60" MSL Bench 3 10' MSL Bench 4 -35 MSL Bench 5 -85 MSL Bench 6 -120 MSL





Establishing Photo Vantage Points


Photos will be taken from these geographic locations during each inspection. Progress summaries will be included with each monthly update.

Please refer to the map on the next slide.

- West looking east, west
- East looking east, west
- Mehok looking east, west
- Sump
- Ramp looking south, west
- Garage looking north, south



Six Photo Vantage Points





West, Looking East - Restoration





West, Looking West - Restoration





East, Looking East - Restoration






East, Looking West - Restoration






Mehok, Looking East - Restoration





Mehok, Looking West - Restoration





Sump - Reclamation



By months end, no change in water level.



۱L

Ramp, Looking South - Reclamation



Sump area unchanged. Pit area to the right is up to about -85 MSL, or 35 feet above the floor.



Ramp, Looking West - Reclamation



Overburden has been pushed over the northwest corner. Pit area water is at the -85 MSL level, or 35 feet above the floor.



NTAL

Garage, Looking North - Reclamation



Reclamation work continues in the northwest corner.



Garage, Looking South - Reclamation



Water levels continue to rise in the pit area. Reclamation work to the top right.









For More Information

Monthly Updates, Inspection Reports, Communications and more, posted as available.

Please visit: www.dep.pa.gov

Regional Resources > Southeast Region > Community Information