

# Report of Findings (As-built Information)

Toboyne Township, Perry County  
Schaeffer Run  
Back Hollow Bridge TBT-3 Inspection  
Bridge Key: 29744

Project #212IC-BF-00037  
January 11, 2018

## PREPARED FOR

---

**Sunoco Pipeline L.P.**  
535 Fritztown Road  
Sinking Spring, PA 19608

## PRESENTED BY

---

**Tetra Tech, Inc.** P +1-412-921-8572  
661 Andersen Drive F +1-412-921-4040  
Pittsburgh, PA 15220 www.tetrattech.com

Authorized by:

*Joseph L. Micikas*

---

1/11/18

Joseph L. Micikas, P.E.  
PA Registered Engineer No. PE040663E  
Structural Department Manager



## TABLE OF CONTENTS

---

<b>1.0</b>	<b>INTRODUCTION</b> .....	<b>1</b>
<b>2.0</b>	<b>INSPECTION &amp; CLOSURE OF BACK HOLLOW BRIDGE TBT-3</b> .....	<b>1</b>
<b>3.0</b>	<b>DISCUSSION</b> .....	<b>2</b>
3.1	Background Information .....	2
3.2	Observations.....	2
3.3	Analysis .....	4
3.4	Recommended Modifications & Repairs .....	4
<b>4.0</b>	<b>BASIS OF REPORT</b> .....	<b>4</b>
<b>5.0</b>	<b>ATTACHMENTS</b> .....	<b>5</b>
A.	E&M Engineers and Surveyors PC Bridge Calculations	
B.	ADM Welding and Fabrication, LLC 40'-0" Bridge Drawings (Portable - 13' W x 40' L x 45 Ton, 5 Axle Combination Vehicle Load Capacity, Subject to a 10 MPH Maximum Speed Restriction)	
C.	January 6, 2018 Tetra Tech Inspection - Field Notes	
D.	January 6, 2018 Tetra Tech Inspection - Photographs	
E.	HRG 2017 Periodic (Routine) Bridge Inspection Report – Toboyne Township Bridge TBT-3, T-300 Back Hollow Road Over Schaeffer Run, Toboyne Township, Perry County, Pennsylvania, Structure ID No. 50 7217 0300 4003, Category: A1, Bridge Key: 29744	
F.	Tetra Tech As-Built and Modification Drawings (S-0012S-004)	

## 1.0 INTRODUCTION

On October 10, 2017 Certified Bridge Safety Inspectors from Herbert, Rowland & Grubic, Inc. (HRG) conducted a periodic (routine) bridge inspection of Toboyne Township Bridge TBT-3 (Structure ID No. 50 7217 0300 4003, Category: A1, Bridge Key: 29744) and determined that the bridge needed to be closed to all traffic due to inadequate bearing of the end of bridge beam No. 4 (upstream beam at northwestern end). Closure of the bridge created up to a 22 mile round trip detour for vehicles and approximately 11 residences who used the bridge, and dramatically lengthen the time for emergency vehicles to reach these residences.

Sunoco Logistics, L.P. ("Sunoco") field staff coordinated with Perry County, through its Commissioners, Toboyne Township, through its Supervisors, and Dan Long, Bridge Inspector, to develop a workable solution to the failed bridge (No. 29744) to enable the contractor to use this route during construction activities. By doing so the local residences and emergency vehicles would also once again be able to use the bridge as well as the construction vehicles.

On or about October 28, 2017, Sunoco's contractor (Michel's Corporation) installed an "Air Bridge" over the existing Black Hollow Bridge. The new bridge installed over the existing Black Hollow Bridge was originally designed by E&M Engineers and Surveyors, P.C. in April of 2012, and fabricated by ADM Welding and Fabrication, LLC (fabrication date is unknown). Sunoco / Michel's Corporation failed to notify The State of Pennsylvania of the new bridge installation, nor had they obtained a Chapter 105 permit for the work.

On December 5, 2017, Felicia Lamphere of the Department of Environmental Protection (DEP) responded to a complaint alleging that an unauthorized bridge replacement over Schaeffer Run had occurred. Ms. Lamphere investigated the allegation and confirmed that this activity had occurred, and that a written permit had not been obtained from DEP prior to encroaching in a watercourse, floodway, body of water, or wetland.

Tetra Tech was tasked to assist in obtaining the necessary permitting for this bridge replacement, and part of that work involved performing an on-site inspection of the new and existing bridges, preparing an inspection report, preparing as-built drawings, and preparing Recommend Repair Drawings as required.

Tetra Tech's report is based on the information available at the current time, as described in the Basis of Report (Section III of this document). Should additional information become available, Tetra Tech reserves the right to determine what impact, if any, the new information may have on any opinions and conclusions and to revise any opinions and conclusions if necessary and warranted.

## 2.0 INSPECTION & CLOSURE OF BACK HOLLOW BRIDGE TBT-3

### HRG Bridge Inspection and Report

On October 10, 2017, Mr. Gregory P. Rubinic, C.B.S.I. and Mr. Taylor A. Abel, E.I.T., C.B.S.I. of Herbert, Rowland & Grubic, Inc. conducted a periodic / routine inspection of the Toboyne Township Bridge TBT-3 (T-300 Back Hollow Road Over Schaeffer Run, Toboyne Township, Perry County, Pennsylvania, Structure ID No. 50 7217 0300 4003, Category: A1, Bridge Key: 29744). During their inspection they determined that the bridge was in critical condition overall, and immediately shutdown the use of the bridge until the necessary repairs could be made. Below is a summary of their inspection findings:

- The primary reason for immediately shutting down the bridge was due to a loss of bearing area / material under beam 4 (upstream most beam at the northwestern end). Claimed that beam No. 4 visibly deflected under live load and that the deflection caused movement of the remaining bearing material.
- The substructures were also a concern because the beams did not appear to rest on any formal substructure (foundation, pier, abutment, etc.) and appeared to rest on compacted shale.

- Traffic safety features at the bridge were damaged and did not provide proper vehicular safety to travelers. Recommended considerable speed reduction.
- Issues with bridge railings.
- Minor issues with Approach Roadways.
- Minor damage to the top deck.
- Cracked welds in connections attaching the diaphragm steel X-bracing to the girder webs.
- Minor scour / undermining of abutment.

A copy of the HRG Inspection Report for Bridge TBT-3 is attached (see Attachment E).

## 3.0 DISCUSSION

### 3.1 BACKGROUND INFORMATION

Mr. Joseph L. Micikas, P.E. (Tetra Tech Structural Department Manager) traveled to the Back Hollow Bridge on Saturday, January 6, 2017 and performed an inspection of the existing bridge as well as the new "Air Bridge". The purpose of this inspection was to determine and document the "As-Built" condition of both bridges.

The temperature was 8° F and the day ranged from partly overcast to sunny. Two (2) survey crew members were present for the beginning of the inspection.

E&M Engineers and Surveyors, P.C. were the designers of the "Air Bridge", for ADM Welding and Fabrication, LLC. A copy of the original design calculations (dated 5/2/2012) and a cover letter are attached to this report. The cover letter and calculation sheet indicate that the "Air Bridge" was designed for HS25-44 (45 ton) loading, that the design was based on the 2002 AASHTO Standard Specification for Highway Bridges (17th Edition), the standard deflection criteria (L/800) was not followed, impact to the bridge had been estimated at 10% maximum based on the restriction that the bridge will have a 10 MPH maximum speed limit, the design was based on a center to center bearing length of 37'-0" maximum (designed as a simply supported beam), and that the deck system consists of 3 ½" x 6" wide white oak planks.

A copy of the ADM Welding and Fabrication 40'-0" portable (13' W x 40' L x 45 ton, 5 axle combination vehicle load capacity, subject to a 10 MPH maximum speed restriction) bridge drawings are attached to this report, and were utilized in the field to verify that the as erected "Air Bridge" matched the drawings.

### 3.2 OBSERVATIONS

The descriptions provided and photographs attached were representative and were not intended to document all conditions present. The following relevant conditions were observed.

1. The Back Hollow Bridge is oriented in a Northwest to Southeast direction, and spans Schaeffer Run Creek (See Tt Dwg. S-001 and Photographs 1 to 4).
2. The recently installed "Air Bridge" matched the ADM Welding and Fabrication drawings, and was in good condition. The bridge consisted of six (6) 40'-0" long W18x50 longitudinal beams spaced at 2'-6" on center. The running surface consisted of two (2) sections 3 ½" H x 6" W x 5'-0" white oak planks positioned on the outer 5'-0" on each side of the bridge. The center 2'-6" section of the bridge is cover by ¼" checkered plates. The guide rails on each side consisted of 3 ½" O.D. pipe. See ADM drawings (Sheets 1 of 2 and 2 of 2) and Sections A-A, B-B and Detail No. 3 on Tt Dwg. S-002.
3. The "Air Bridge" was placed directly above the existing bridge. The new "Air Bridge" sits above the grating deck of the existing bridge, with a 2" gap between the top of existing bridge grating and the bottom of the "Air Bridge" beams bottom flanges (See Detail No. 3 on Tt Dwg. S-002). The deck of the "Air

Bridge” was 1’-11 ½” above the deck of the existing bridge (See Section B-B on Tt Dwg. S-002 and Photograph 5).

4. The “Air Bridge” was supported on the existing bridge at each end by two (2) 7” W x 2” H white oak planks (See Section A-A and Detail 1 on Tt Dwg. S-002). These planks spanned across the width of the bridges as described next. On the upstream and downstream sides on the northwestern end of the bridge the oak planks extend to the centerlines of the outermost W18x50’s of the “Air Bridge” (See Section A-A and Detail 1 on Tt Dwg. S-002, Section C-C on Tt Dwg. S-003 and Photograph 6). On the downstream side on the southeastern end of the bridge the oak planks did not extend to the outermost W18x50 of the “Air Bridge” (See Section A-A and Detail 2 on Tt Dwg. S-002, Section D-D on Tt Dwg. S-003 and Photographs 7 and 8), leaving the downstream, southeastern outermost W18x15 unsupported. The interior four (4) W18x50 beams appear to be supported by the oak planks. It could not be determined if the oak planks support the outermost upstream side W18x50 as that section was buried.
5. It did not appear that the new “Air Bridge” was anchored or had any lateral restraint.
6. It could not be determined whether or not new bearing area material had been placed under Beam No. 4 (upstream side at Northwestern end) of the existing bridge (TBT-3). However, no movement of this beam was observed during our inspection. Approximately 10 to 12 vehicles had crossed the bridge during the time of the inspection. It is assumed the repairs were made and the bridge is suitable for use pending verification of the repair.
7. Soil and gravel put in place for the new roadway approach at the northwestern end of the bridge have begun to sluff under the bridge in three (3) locations (See Section E-E on Tt Dwgs. S-002 and S-003 and Photograph 9).
8. The W18 girders for the existing bridge are not supported on the concrete baffle wall on the southeastern end (See Photographs 10 and 11), nor on the stone wall on the northwestern end (See Photographs 12 and 13).
9. A single 10 MPH speed limit sign was observed before the approach to the southeastern end of the bridge. No speed limit signage was observed on the northwestern side.
10. Concrete barriers were placed on the upstream side of the approach on the southeastern end to act as a retaining wall for when the approach was built-up (0’-0” to 1’-11 ½” max.). These barriers are leaning outward as though they are being pushed over by the soil (See Photograph 14). It is possible that these barriers were installed with the observed slant, and not being pushed over.
11. The concrete barrier placed on the downstream side of the approach on the southeastern end is undermined and without full support on the northwestern end of the northwestern most barrier (See Photographs 2 and 14).
12. A wood plank retaining wall on the upstream side at the northwestern end appears to be twisting / bowing (See Photographs 15 and 17). However, it is my opinion that there has been no movement and the planks are in the shape they are in because they were installed between two (2) existing posts. Photograph 16 shows the concrete barrier on the downstream side of the northwestern end of the bridge.
13. A piece of stone approximately 3’-10” L x 1’-10” W x 1’-6” H has fallen into the stream bed (southeastern side of stream – See Photograph 18).
14. A bridge weight limit sign on the southeastern end states that the bridge has a 13 tons weight limit, except combinations 28 tons (See Photograph 19).

### 3.3 ANALYSIS

Based on the method used to support the new “Air Bridge” on the existing bridge, the existing bridge girders will be subjected to shear loads (calculated to be 12.7 kips) and bending moments (calculated to be 122.5 K-Ft). The resulting shear stress is 1.02 ksi and resulting bending moment is 16.6 ksi. Both stresses are acceptable and the existing bridge is capable of supporting the new “Air Bridge”.

### 3.4 RECOMMENDED MODIFICATIONS & REPAIRS

1. “Air Bridge” Supports: Currently 7”x2” oak planks are utilized to support the new “Air Bridge” on the existing bridge. On the northwestern end, these planks extend to the centerline of the outermost (upstream and downstream) W18x50 bridge girder beams, providing full support of the interior girders and partial support of the outer girders. On the southeastern end, the planks support the interior girders, but provide no support to the downstream girder. Furthermore, it is unknown if the planks support the outer girder (area covered with dirt and gravel). Overtime the wood planks will deteriorate due to impact loads and weather related rotting. Therefore, it is our recommendation that the 7” x 2” oak planks used for supporting the new “Air Bridge” on the existing bridge grating be removed and replaced with W8x58 beams as shown on Tt Dwg. S-004. This modification will also provide anchorage and lateral restraint to the new “Air Bridge”.
2. Since the placement of additional bearing material under Beam No. 4 (upstream side, Northwestern end) of the existing bridge could not be established it is recommended that the end of this beam be exposed to verify that sufficient bearing material is present. Prior to exposing the end of the beam a live load test can be conducted by running a construction vehicle across the bridge from the southeast end to the northwest end. The vehicle would drive at 10 MPH and as close to the upstream side of the bridge as possible. If no deflection is observed that would indicate the repair was made and no additional action regarding this issue would be required.
3. To prevent soil from sluffing under the bridge at each approach, it is our recommendation to add two (2) 3/8” plates across the full width of the “Air Bridge” as shown in the Modification at Approaches Detail on Tt Dwg. S-004.
4. The 3’-10” L x 1’-10” W x 1’-6” H piece of stone which has fallen into the upstream river bed should be removed from the waterway.
5. The concrete barriers and oak retaining wall along the approaches should be monitored for movement. If after 6 to 9 months pass and no movement has occurred, no modification or repairs will be required. If movement occurs, an engineering solution will need to be devised to prevent further movement.
6. It is recommended that a Speed Limit – 10 MPH sign be posted on the northwestern side of the “Air Bridge”. The reason for this action is the “Air Bridge” design was based on a 10 MPH limit on the bridge. NOTE: Toboyne Township has been contacted and asked to install a 10 MPH Speed Limit Sign on the Northwestern end of the bridge and they agreed to add the speed limit sign.

### 4.0 BASIS OF REPORT

1. An on-site inspection of the Back Hollow Bridge was conducted by Joseph L. Micikas P.E., on January 6, 2018. Measurements, field notes, and photographs were obtained during the site inspection of the bridge.
2. E&M Engineers and Surveyors PC bridge criteria, calculations, clarifications, and exceptions for the “Air Bridge”.
3. ADM Welding and Fabrication, LLC 40’-0” portable (13’ W x 40’ L x 45 ton, 5 axle combination vehicle load capacity, subject to a 10 MPH maximum speed restriction) bridge drawings.

## 5.0 ATTACHMENTS

**Attachment A**

**E&M Engineers and Surveyors PC Bridge Calculations**



24 Derrick Road  
Bradford, PA 16701-3350  
814-362-5546  
Fax 814-362-3023  
www.emengineers.com

Glenn D. Cooley, PE  
Roy R. Pedersen, PE  
Christopher M. Ernst, PE  
Frederick J. Moricca III, PLS  
Allan R. Vanderpoel, PE  
Garrett M. Hacker, PE

April 27, 2012

Re: Bridge Submittals

To Whom It May Concern:

This is certification that the attached bridge drawings (File HS25-40, dated 9/19/05) with specifications as listed below will have an HS25 (45-ton) load capacity.

1. The bridge is designed in accordance with the 2002 AASHTO Standard Specification for Highway Bridges, 17<sup>th</sup> Edition with the following load criteria and exceptions.
2. The bridge stringer design will be able to handle HS25-44 (45-ton) loads, based on bending moment and shear stress requirements. Deflection limitations recommended by AASHTO have not been taken into account, resulting in some deflection under loads larger than allowed by AASHTO (length in inches/800). Impact to the bridge has been estimated at 10% maximum based on the restriction that the bridge will have a 10 MPH maximum speed limit.
3. 40' total length, center of tow bar to center of tow bar, with center to center bearing length of 37' maximum.
4. Deck System - 3 1/2" by 6" white oak: This material has been tested and field proven to be acceptable although horizontal shear stress is larger than recommended in the National Design Specifications for wood construction by the National Forest Products Association.

Very truly yours,  
E & M ENGINEERS AND SURVEYORS, P.C.

A handwritten signature in black ink, appearing to read 'Allan R. Vanderpoel', is written over a faint circular stamp.

Allan R. Vanderpoel, P.E.  
Project Engineer


ARV/bap





**Attachment B**

**ADM Welding and Fabrication, LLC 40'-0" Bridge Drawings (Portable - 13' W x 40' L x 45 Ton, 5 Axle  
Combination Vehicle Load Capacity, Subject to a 10 MPH Maximum Speed Restriction)**




ADM Welding and Fabrication, LLC  
 317 Broadhead Street  
 Warren, PA 15088  
 Phone: 814.723.7227  
 Fax: 814.723.7228  
 Email: admwelding@verizon.net  
 Website: www.admwelding.com

40' Portable  
 13W x 40L x 4.5-hn, 5-side  
 combination vehicle  
 load capacity - subject to a 10 MPH  
 maximum speed restriction

Sheet 1 of 2

ELEVATION VIEW



40' Nominal Length (center of towbar to center of towbar)


- Notes:
- All connections welded with a 1/4" minimum fillet weld unless otherwise specified

ADM Welding and Fabrication, LLC 37 Broadhead Street Werners, PA 18385 Phone: 610.723.7227 Fax: 610.723.7226 Email: admwelding@verizon.net Website: www.admwelding.com	40' Portable 13'W x 40'L x 45-Hin. 5-axle combination vehicle load capacity, subject to a 10 MPH maximum speed restriction Sheet 2 of 2
--	--


**Attachment C**

**January 6, 2018 Tetra Tech Inspection - Field Notes**

CLIENT	SUNOCO	JOB NUMBER	2121C-BF-00037
SUBJECT	BACK Hollow BRIDGE INSP.	TASK 500	
BASED ON		DRAWING NUMBER	
BY	JLM	CHECKED BY	APPROVED BY
		DATE	
		1/6/17	





CLIENT <b>SUNOCO</b>		JOB NUMBER <b>212IC-BF-00037</b>	
SUBJECT <b>BLACK HOLLOW BRIDGE INSPECTION</b>			
BASED ON		DRAWING NUMBER	
BY <b>JLM</b>	CHECKED BY	APPROVED BY	DATE <b>1/6/17</b>





Face/Pier To Face/Pier @  $\perp$  = 23'-0"

CLIENT	SUNOCO	JOB NUMBER	212IC-BF-00037
SUBJECT	BLACK Hollow BRIDGE INSP.		
BASED ON	DRAWING NUMBER		
BY	JLM	CHECKED BY	APPROVED BY
			DATE
			1/6/17




OLD BRIDGE  
WEIGHT LIMIT  
13 TONS  
EXCEPT COMBINATIONS  
28 TONS

Joshua Lane - Trico Surveying & MAPPING  
906-364-1704  
joshualane84@yahoo.com



CLIENT <b>SUNOCO</b>		JOB NUMBER <b>212IC-BF-00037</b>	
SUBJECT <b>BACK Hollow BRIDGE INSP.</b>			
BASED ON		DRAWING NUMBER	
BY <b>JLM</b>	CHECKED BY	APPROVED BY	DATE <b>1/6/17</b>



$d = 18 \frac{3}{8}$   
 $b_f = 6''$   
 $\frac{I}{I} = 7 \frac{1}{16}$

LOOKING  
TOWARD  
HOUSE

$$45 \frac{3}{16} = 3 - 9 \frac{3}{16}$$

$$44 \frac{3}{16} = 3 - 8 \frac{3}{16}$$


---


$$7 - 5 \frac{3}{8}$$

$$44 \frac{1}{4} = 3 - 8 \frac{1}{4}$$


---


$$11 - 1 \frac{5}{8}$$

$$12 - 6$$

$$11 - 1 \frac{5}{8}$$


---


$$1 - 4 \frac{3}{8}$$

$$10$$


---


$$6 \frac{5}{8}$$

**Attachment D**

**January 6, 2018 Tetra Tech Inspection – Photographs**



Photograph 1.



Photograph 2.



Photograph 3



Photograph 4.



Photograph 5.



Photograph 6.



Photograph 7.



Photograph 8.



Photograph 9.



Photograph 10.



Photograph 11.



Photograph 12.



Photograph 13.



Photograph 14.



Photograph 15.



Photograph 16.



Photograph 17.



Photograph 18.



Photograph 19.

**Attachment E**

**HRG 2017 Periodic (Routine) Bridge Inspection Report - Toboyne Township Bridge TBT-3,  
T-300 Back Hollow Road Over Schaeffer Run, Toboyne Township, Perry County, Pennsylvania,  
Structure ID No. 50 7217 0300 4003, Category: A1, Bridge Key: 29744**

2017  
PERIODIC (ROUTINE) BRIDGE INSPECTION REPORT  
TOBOYNE TOWNSHIP BRIDGE TBT-3  
T-300 BACK HOLLOW ROAD OVER SHAEFFER RUN  
TOBOYNE TOWNSHIP  
PERRY COUNTY, PENNSYLVANIA  
STRUCTURE ID NO. 50 7217 0300 4003  
CATEGORY: A1 BRIDGE KEY: 29744

**POSTED  
CLOSED DURING INSPECTION**



Inspected October 10, 2017  
for  
Perry County Board of Commissioners  
By Herbert, Rowland & Grubic, Inc.  
Harrisburg, Pennsylvania

Inspected by:  
Greggory P. Rubinic, C.B.S.I.  
Taylor A. Abel, E.I.T., C.B.S.I.

Previously Inspected: October 18, 2016



11-09-17




This document is the property of Toboyne Township. The data and information contained herein are part of a structure safety inspection study. This safety study is only provided to those official agencies or persons who have responsibility in the highway transportation system and may only be used by such agencies or persons for safety-related planning or research. The document and information are not public pursuant to 65 P.S. §67.101 et seq. and 23 U.S.C. §409 and may not be published, released or disclosed without the written permission of Toboyne Township.

---

**TABLE OF CONTENTS**

---


	<b><u>PAGE NO.</u></b>
LOCATION MAP.....	1
PLAN & ELEVATION .....	2
TYPICAL SECTION .....	3
GENERAL DESCRIPTION .....	4
SUMMARY OF FINDINGS .....	5
PHOTOGRAPHS.....	10
LOAD RATING SUMMARY .....	29
RECOMMENDATIONS .....	30
CONCLUSIONS.....	32
APPENDIX	
STREAM CROSS SECTION	
CHANNEL PLAN & SOUNDINGS	
INSPECTION FORMS D-450A – D-450P	
BRIDGE POSTING RECOMMENDATION DATA SHEET	



TOBOYNE TOWNSHIP BRIDGE TBT-3

### LOCATION MAP





**TYPICAL SECTION**  
SCALE: 1/4" = 1'-0"

## GENERAL DESCRIPTION

---

STRUCTURE TYPE: ..... Single Span Steel I-Beam Bridge

YEAR BUILT: ..... Original: 1936; Reconstructed: 1998

SPAN(S): ..... 1 @ 38.0' (Clear)

SKEW: ..... 54°

DECK TYPE: ..... Open Grid Steel Deck

ABUTMENT TYPE: ..... Stone Masonry and Concrete

PIER TYPE: ..... N/A

HORIZONTAL CLEARANCE RAIL TO RAIL: ..... 11.4'

VERTICAL CLEARANCE: ..... Unlimited

UNDERCLEARANCE: ..... 5.1'(+/-)

APPROACH PAVEMENT WIDTH: ..... 11.4'

APPROACH ROADWAY WIDTH W/SHOULDERS: ..... 11.4'

POSTED WEIGHT LIMIT: ..... 13 Tons, Except Combinations 28 Tons  
*(Closed During Inspection)*

ESTIMATED AVERAGE DAILY TRAFFIC ..... 50 (2017)

## SUMMARY OF FINDINGS

---

### Signing Notes

The bridge is posted for 13 Tons, Except Combinations 28 Tons. The approach weight posting signs are >25' from bridge but provide visibility across structure due to road alignment. All weight posting signs are in satisfactory condition. Weathering noted on several of the advance sign panels (See Photo Nos. 9 & 10). The far advanced supplemental weight posting sign at the township line is missing due to construction of a pipeline, however this sign is not required, the far advanced sign is in place. One lane bridge signs are in place, the far post is slightly loose, stable. Both one lane bridge signs are dirty, the far sign is very dirty (See Photo Nos. 13 & 14). Additionally, there are hazard clearance signs present, the near left post and panel are bent with scrapes, stable, need repaired. The post at the near right is very loose and leans (See Photo No. 15). All four are placed at improper height.

### Approach Alignment

Limited sight distance, considerable speed reduction required.

### Traffic Safety Features

**Current Rating:**

3	2	2	2
---	---	---	---

  
**Prior Rating:**

3	2	2	2
---	---	---	---

**Bridge Railing:** Steel angles with channel posts, 2' height. The railing extends just past the structure and turns down into the ground.

- Moderate damage at far left, three bent posts, end post bent out 5", all secure.
- Painted on top and inside face with freckled corrosion, remainder exhibits corrosion and minor pitting. A few scrape marks and minor isolated paint peel on inside face.
- Right railing exhibits outward lean at top (outward lean 2" max. to 1/4" min., old condition)
- Severe impact damage at the near right. The top channel is no longer connected to the first post and the turndown is no longer present. The post is no longer connected to the beam at the top and is barely attached at the bottom of the beam. (See Photo No. 17)

**Transition:** None.

**Guiderail:** None.

**Approach Rail Ends:** None.

### Approach Roadway

**Current Cond. Rating:**

6
---

  
**Prior Cond. Rating:**

6
---

**Pavement:** Gravel/shale with minor unevenness, minor wheel rut, two 1 s.f. shallow potholes at near in wheel lines, three 1 s.f. shallow potholes in right wheel line at far, no settlement.

**Drainage:** Natural, appears adequate.

**Shoulders:** Narrow, gravel, shale and vegetated, steep embankment beyond, mostly stable.

**Deck**

**Current Cond. Rating:** 6  
**Prior Cond. Rating:** 6

**Top:** Steel open grid deck (5") repurposed condition.

- No cracked welds detected at beam connections.
- No loose panels.
- 2' long portion of end plate at far left corner previously loose with broken weld not present, grid deck below ok.
- A few bent secondary bars, minor damage.
- A few short diagonal secondary bars broken at a weld at end of bar.
- Steel plate at far left end missing, no problems to exposed deck.
- Beams/deck measured for levelness:
  - o Near end drops from left to right 1 1/2" in 4' perpendicular to beams.
  - o Far end is level perpendicular to beams.
  - o Left edge drops from near to far 1 1/2" in 4' parallel to beams.
  - o Right edge drops from near to far 1" in 4' parallel to beams.

**Underside:** See "Top".

**Expansion Joints:** N/A

**Superstructure**

**Current Cond. Rating:** 2  
**Prior Cond. Rating:** 5

**Girders/Beams:** Steel I-beams - repurposed condition.

- Moderate to heavy paint peel, surface corrosion with pitting, some moderate pitting on top flanges.
- No significant section loss noted.
- One minor gouge and two moderate gouges noted on downstream (left) fascia web, 1/8" deep +/-.
- Upstream (right) fascia bent laterally at far end 6' (old condition, deck welded to top flange no cracks) with minor gouges along bottom flange.
- Heavy accumulation of gravel and dirt on top flanges, minor on bottom.
- Beam 4 at the near end exhibits extensive bearing loss/deterioration (over 80%). Beam 4 visibly deflected under live load, this deflection also caused movement of the remaining bearing material. This deficiency warranted immediate closure of the structure. (See Photo Nos. 25-27)

**Diaphragm:** Steel X-Bracing - angles similar condition as beams.

- Four cracked welds noted at connection to beam web locations.
  - o Beam 1 bottom angle connection, 3/8" long fine crack in weld (right face of web) (See Photo No. 28).
  - o Beam 2 (center bay) bottom angle connection of beam 2 web 4" long (full height) crack in weld on near side (right face of web) (See Photo No. 29).
  - o Beam 3 bottom angle connection, 3/8" long fine crack in weld (left face of web).
  - o Beam 4 (upstream. fascia) top & bottom angle connection 11/16" gap at bottom connection, 1/8" gap at top with slight misalignment (left face of web) (See Photo No. 30).

- Far end - shallow end diaphragms present, narrow steel plate and fill visible, some spill through evident, approach above stable.
- Near end similar, less spill through than far, approach above stable.

**Bearings:** Not visible except beam 4 at the near abutment. Beams appear to bear on compacted shale. Significant loss (over 80%) to the bearing of beam 4 at the near abutment, see "beams" for more information.

**Drainage System:** None.

**Substructure**

**Current Cond. Rating:** 2  
**Prior Cond. Rating:** 4

**Near Abutment:**

**Backwall:** No backwall, vertical steel plate along top beams from deck connection, noted between beams, some timber evident, shale from approach roadway visible with spill thru evident, somewhat stable, no settlement in roadway above.

**Bridge Seat:** N/A.

- Steel superstructure does not appear to bear on old masonry abutment. No formal beam seat visible.
- Distance between bottom flange of beams and top of stone masonry:
  - o Beam 1 - 9"
  - o Beam 2 - 9"
  - o Beam 3 - 8 3/4"
  - o Beam 4 - 8 1/2"

**Cheekwalls:** N/A

**Stem:** Stone Masonry

- Old masonry abutment no longer provides support for superstructure and retains fill where beams bear.
- No formal substructure visible to support beams.
- Parget and joints mostly sound at center.
- Movement & separation of stones 3' long x 3' high area with voids probed to 3' penetration, 3' long x 0.5' vertical x 0.5' under void at base below 3' long x 1.5" wide crack above. (See Photo No. 32)
- Somewhat stable.
- 1 1/2" to 2 1/2" wide x 2' long diagonal crack between stone and abutment corner at near right end of masonry, 1 s.f. deterioration above.
- Loose stones in fill below beam 1, end 3'. Beam supported beyond.
- Loss of bearing stones under beam 4 at the near abutment, see superstructure for more information.

**Wings:** Stone Masonry

- Most joints appear sound.
- Locations of moderate cracking & deterioration mostly at near left end.
- Moderate vegetation on top.

**Footings:** Not detected. Large rocks along old abutment & wings, appears stable. Previous scour or undermining repaired.

**Scour/Undermine:** Medium to large rocks along abutment some migration possible, no scour or undermining.

**Settlement:** Minor settlement (Old condition) at middle of abutment.

**Embank-Slope-Wall:** N/A

**Wall Drainage:** None.

**Far Abutment:**

**Backwall:** No backwall, vertical steel plate along top beams from deck connection, noted between beams, some timber evident, shale from approach roadway visible with spill thru evident, somewhat stable, no settlement in roadway above.

**Bridge Seat:** N/A

- No formal beam seat detected.
- Heavy accumulation of gravel between beams and on beam flanges & webs.
- Old concrete abutment may provide some support, no apparent distress or settlement.
- Distance between bottom flange of beams and top of concrete:
  - o Beam 1 - 3/4"
  - o Beam 2 - 1"
  - o Beam 3 - 1 5/8"
  - o Beam 4 - 2 1/4".

**Cheekwalls:** N/A

**Stem:** Concrete

- Abutment may provide some support for superstructure, no apparent distress.
- A few chips & scrapes.
- Portions of previous undermining covered except under each fascia beam see "Footings for more information.

**Wings:** Concrete and Stone Masonry

- Far left masonry some minor deterioration at end 1' long x 0.5' vertical x 2' under void (See Photo No. 37).
- Joints mostly sound.
- Concrete sound, similar to abutment.

**Footings:** Not detected.

- Bottom of concrete abut. & wings visible.
- Far Right 5' long x 1.0' vertical x 1.0' under, no increase.
- Far Left 1.0' long x 0.5' vertical x 1.0' under, no increase.

**Scour/Undermine:** 0.9' scour depth = 0.9' of infill (probed vertically).

- Undermining at far left, 1.0' long x 0.5' vertical x 1.0' under.
- Undermining at far right, 5' long x 1.0' vertical x 1.0' under.
- Several medium to large rocks along abutment

**Settlement:** None apparent.

**Embank-Slope-Wall:** N/A

**Wall Drainage:** None.

**Channel**

**Current Cond. Rating:** 5  
**Prior Cond. Rating:** 5

**Channel:** Channel alignment is fair to good.

- Minor scour noted under the bridge, and just downstream of the structure, scour up to 0.4' in depth.

**Banks:**

- Severe erosion at near right which is undercutting bank at wing.
- Far left tree roots exposed & undermined (>100' long x 3' high to 4' high)
- Minor at near left, far right, some sloughing.

**Streambed Movements:** Minor toward near right, far left, no significant change.

**Debris, Vegetation:** None.

**River Control Devices:** None.

**Embankment/Streambed Controls:** Large rocks/rubble from old pier placed along old abutments and wings, some migration, stable.

**Drift, Other:** Minor.

**Paint**

**Current Cond. Rating:** 5  
**Prior Cond. Rating:** 5

**Interior Beam/Girder:** Steel beams exhibit moderate paint peel, surface corrosion with some pitting. No significant section loss noted.

**Fascias:** Similar to interior beams.

**Bearings:** Not visible, except at beam 4, paint is in similar condition to rest of beam.

**Other:** Steel open grid deck (5") repurposed condition, worn, moderate surface corrosion and paint peel throughout. Steel X-Brace - angles similar condition as beams.



Photo No. 1: Near Approach



Photo No. 2: Far Approach




Photo No. 3: View Upstream



Photo No. 4: View Downstream



Photo No. 5: Upstream Elevation




Photo No. 6: Downstream Elevation



Photo No. 7: Near Road Closed Sign



Photo No. 8: Far Road Closed Sign



Photo No. 9: Near Advanced Weight Posting Sign



Photo No. 10: Far Advanced Weight Posting Sign



Photo No. 11: Near Weight Limit Sign



Photo No. 12: Far Weight Limit Sign



Photo No. 13: Near One Lane Bridge



Photo No. 14: Far One Lane Bridge



Photo No. 15: Near Right Leaning Hazard Clearance Sign



Photo No. 16: Far Right Hazard Clearance Sign



Photo No. 17: Near Right Railing Damage



Photo No. 18: Near Approach Condition



Photo No. 19: Near Joint



Photo No. 20: Typical Deck Condition



Photo No. 21: Typical Underside



Photo No. 22: Typical Railing Channel to Beam Connection



Photo No. 23: Beam 1 Fascia



Photo No. 24: Beam 2 Web



Photo No. 25: Beam 4 Loss of Bearing at Near Abutment



Photo No. 26: Beam 4 Loss of Bearing at Near Abutment




Photo No. 27: Beam 4 Loss of Bearing at Near Abutment



Photo No. 28: Bay 1 Intermediate Diaphragm Cracked Weld at Beam 1



Photo No. 29: Bay 2 Cracked Weld at Beam 2



Photo No. 30: Bay 3 Intermediate Diaphragm Gap in Connection




Photo No. 31: Near Abutment Elevation



Photo No. 32: Near Left Abutment Voids



Photo No. 33: Near Left Wing Elevation



Photo No. 34: Near Right Wing Elevation



Photo No. 35: Far Abutment Elevation



Photo No. 36: Far Left Wing Elevation



Photo No. 37: Far Left Wing Void



Photo No. 38: Far Right Wing Elevation

## LOAD RATING SUMMARY

---

	Vehicle Rating (Tons)			
	H 20 (20)	HS 20 (36)	ML 80 (37.7)	TK 527 (40)
<b>Inventory</b>	<b>24</b>	<b>39</b>	<b>29</b>	<b>33</b>
<b>Operating</b>	<b>40</b>	<b>65</b>	<b>48</b>	<b>56</b>

### Interior Steel I-Beam

*(Controlling Member)*

#### Load Posting Review:

The structure is currently posted for 13 Tons, Except Combinations 28 Tons. This is based on the poor condition of the substructures. The ratings in the table above were obtained from the 1998 load rating analysis, except for the TK527 vehicle. The load rating analysis for the TK527 vehicle was performed in 2003. The load ratings were calculated in accordance with the LFD methodology, utilizing PennDOT's Bridge Analysis and Rating program (BAR7 v7.8 except TK527 was performed on v7.10a). The controlling member was found to be the interior steel I-Beams.

A load rating analysis was not conducted as part of this bridge inspection, however the bridge was closed to all traffic, due to the loss of bearing under beam 4 at the near abutment, since the structure could not carry any live loads safely.

**RECOMMENDATIONS**

<u>Maintenance Items</u>			<u>Estimated Cost</u>	<u>Priority Code</u>
1.	Scour Control – Rock Protection 2 CY <i>Place additional rock protection along far abutment.</i>	\$50 per CY	\$100	3
2.	Clean/Flush – Steel – Horizontal Surfaces 1 EB <i>Clean horizontal surfaces.</i>	\$1,000 per EB	\$1,000	3
3.	Steel – Diaphragm/Lateral Bracing 5 EA <i>Repair welds at X-bracing diaphragm.</i>	\$250 per EA	\$1,250	3
4.	Abutment – Wing – Pier, etc. – Masonry (Repoint) 150 LF <i>Repair open joints and cracks in masonry at near abutment.</i>	\$25 per LF	\$3,750	4
5.	Approach Roadway – Guide Rail 4 EA <i>Install standard guide rail and end treatments.</i>	\$1,000 per EA	\$4,000	2
6.	Railing – Structure Mounted 73 LF <i>Install standard structure mounted guide rail.</i>	\$150 per LF	\$10,950	1 Deferred
7.	Approach Roadway – Clearance Signs 2 EA <i>Reset loose hazard clearance sign post at near right. Reset near and far right hazard clearance signs to proper height.</i>	\$200 per EA	\$400	2
8.	Approach Roadway – Clearance Signs 2 EA <i>Replace damaged post and sign panel at near left. Reset near and far left hazard clearance signs to proper height.</i>	\$200 per EA	\$400	2
9.	Bearings – Pedestal/Seat 1 EA <i>Repair the bearing area under beam 4 at the near abutment.</i>	\$2,500 per EA	\$2,500	1 Deferred
<b>Total Cost of All Maintenance Items:</b>			<b><u>\$ 24,350</u></b>	

**Maintenance Priority Codes:**

<b><u>Coding</u></b>		<b><u>Short Definition</u></b>	<b><u>Action Timeframe</u></b>
0	CRITICAL	Immediate response required	(within 7 days)
1	HIGH PRIORITY	Schedule work as soon as possible	(within 6 months)
2	PRIORITY	Adjust work plan	(re-prioritize schedule)
3	SCHEDULE	Add to scheduled work	(Add to schedule)
4	PROGRAM	Add to programmed work	(when funds are avail)
5	ROUTINE	As per existing maintenance sch.	(w/in next work cycle)

## CONCLUSIONS

---


The bridge is in critical condition overall. This is primarily driven by the condition of the bearing area under beam 4 at the near abutment; the bridge was closed at the time of inspection due to this deficiency. The substructures are also a concern because the beams do not appear to rest on any formal substructure and appear to rest on compacted shale. Additionally the traffic safety features at this structure are damaged and do not provide proper vehicular safety to travelers. The recommended maintenance items outlined in this report should be implemented in a timely manner to abate further deterioration and to improve vehicular safety.

This bridge should be inspected again in 12 months by a qualified engineer.

**APPENDIX**



Perry County  
 Br. Name: TBT-3  
 Date: 10-10-17



**5A01** SR ID: 50721703004003 **5A03** BR Key: 29744 **7A01** Inspection Date: October 10, 2017

**1A09** Inspection Status: 2 - Submitted  
**7A02** Team Leader: 2032 Herbert, Rowland & G Rubinic  
**7A03** Inspection Type: R - Regular (routine)  
**7A05** Inspected By: 8 - Consulting Firm

**Structure Description**

**5A08** FHWA Facility Carried: BACK HOLLOW RD  
**5A07** Features Intersected: SHAEFFER RUN  
**5A09** Location: 3 SE N GRMNTWN/SHAEFFER R  
**5C01** Roadway Name: T-300  
**5A06** City / Borough Name: 50/217 - TOBOYNE  
**6B48** Combust. Mat. Under Bridge:  
Combust. Mat. Under Bridge Note:

**Structure Type**

**Main**

**6A26** Material Makeup: 1 - Steel  
**6A27** Physical Makeup: 6 - Rolled sections  
**6A28** Span Interaction: 1 - Simple, non-comp  
**6A29** Structural Config: 04 - I beams

**Approach**

**6A26** Material Makeup:  
**6A27** Physical Makeup:  
**6A28** Span Interaction:  
**6A29** Structural Config:

5A01

SR ID: 50721703004003

5A03

BR Key: 29744

7A01

Inspection Date: October 10, 2017

### Sign Information

ID01	ID02	ID03	ID04	ID06	ID07	ID05	Comments
Type of Sign	Sign Needed	Sign Message	Near Adv	Bridge Site Near	Far	Far Adv	
0 - Bridge	Yes	BRIDGE	G	G	G	G	NO PROBLEMS. APPROACH SIGNS >25' FROM BRIDGE BUT PROVIDE VISIBILITY ACROSS STRUCTURE DUE TO ROAD ALIGNMENT.
1 - Bridge Weight Limit	Yes	13 TONS	G	G	G	G	ALL SIGNS IN satisfactory CONDITION. WEATHERING NOTED ON SEVERAL of the ADVANCE SIGN PANELS.
2 - Except Combinations	Yes	28 TONS	G	G	G	G	THE FAR ADVANCED supplemental weight posting sign AT THE TOWNSHIP LINE IS MISSING DUE TO CONSTRUCTION OF A PIPELINE, WEIGHT LIMIT POSTING SIGN PRESENT 3 MILES FROM FAR END OF BRIDGE.
3 - One Truck at a Time	No						
4 - Vertical Clearance On	No						
5 - Vertical Clearance Under	No						
6 - One Lane Bridge	Yes		N	G	G	N	FAR POST SLIGHTLY LOOSE, STABLE. Both signs are dirty, far is very dirty.
7 - Narrow Bridge	No						
8 - Hazardous Clearance	Yes		N	D	D	N	NL POST AND PANEL BENT WITH SCRAPES, STABLE, REPAIR. Very loose post at near right, leaning. All four are placed at improper height.
9 - Other	No						

### Features Intersected

6C02	5C03	5B09	5C06	5C29	4A20	4A19	6C18	6C19	6C20	6C21	6C22	6C23	6C24	6B17
SR ID	On/ Under	Skew Angle	Dir	NHS	Min Lat CI Left	Right	Tot Hor CI Left	Right	Min Vrt CI Left	Rdwys Right	Vrt CI Over 10ft Left	Right	VT Sign	ADT
-	-	1	58 N/A	0 - Not on NHS	-1.0	-1.0	-1.0	11.4	99.9	99.9	99.9	99.9	0	50
		2	0 N/A	-1	-1.0	-1.0	-1.0	-1.0	-1.0	-1.0	-1.0	-1.0		-1

6B15 Design Exceptions:

6A50 Sup Latent Problem: \_

6A51 Sub Latent Problem: \_

### Deck Geometry

Table Used for Appraisal: 1 - 2A/2B

#### Controlling Values

5C10 ADT: 50

5C27 Bridge Road Width: 11.4

4A10 Appraisal: 3 - Intolerable-Correct

Notes: ONE LANE, TWO WAY TRAFFIC.

**5A01** SR ID: 50721703004003      **5A03** BR Key: 29744      **7A01** Inspection Date: October 10, 2017

**4A11** Underclr Appr: N - Not applicable (NBI)

**6B13** Controlling Vertical: -1.0 FT

Controlling Lateral:

**Traffic Safety Features**

Feature Type	Location	Adequacy Rating	Description	Posted Spd Lmt (mph)
1 - Railing		3 - inadeq for cond	STEEL ANGLES W/ CHANNEL POSTS @ 4' SPA., 2' H	-1
<p><b>Comment:</b> STEEL ANGLES WITH CHANNEL POSTS, 2' HEIGHT. The railing extends just past the structure and turns down into the ground.            -MODERATE DAMAGE at FL, THREE BENT POSTS, END POST BENT OUT 5", ALL SECURE.            -PAINTED ON TOP AND INSIDE FACE WITH FRECKLED CORROSION, REMAINDER exhibits CORROSION AND MINOR PITTING. A FEW SCRAPE MARKS and MINOR ISOLATED PAINT PEEL ON INSIDE FACE.            -RIGHT RAILING EXHIBITS OUTWARD LEAN AT TOP (OUTWARD LEAN 2" MAX. TO 1/4" MIN., OLD CONDITION)            -Severe IMPACT DAMAGE at the near right. The top channel is no longer connected to the first post and the turndown is no longer present. The post is no longer connected to the beam at the top and is barely attached at the bottom of the beam.</p>				
2 - Transition		2 - Req not provided	NONE	-1
<p><b>Comment:</b> NONE.</p>				
3 - Approach Guiderail		2 - Req not provided	NONE	-1
<p><b>Comment:</b> NONE.</p>				
4 - Approach railend		2 - Req not provided	NONE	-1
<p><b>Comment:</b> NONE.</p>				

**Approach Alignment**

**4A02** Code: 4 - Minimum Tolerable  
**Comment:** LIMITED SIGHT DISTANCE, CONSIDERABLE SPEED REDUCTION REQD.

**Approach Roadway**

**6B39** Code: 6 - Satisfactory  
**Pavement:** Gravel/shale with minor unevenness, minor wheel rut, two 1 s.f. shallow potholes at near in wheel lines, three 1 s.f. shallow potholes in right wheel line at far, no settlement.  
**Drainage:** NATURAL, APPEARS ADEQUATE.  
**Shoulders:** NARROW, GRAVEL, SHALE & VEGETATED, STEEP EMBANK. BEYOND, MOSTLY STABLE.

**Approach Slab**

**6B38** Code: N - N/A  
**Pavement:** NONE.  
**6B04** Bump at Bridge: No Bump SETTLEMENT.  
**6A39** Relief Joints: 0 - Joints not present      **6A41** Number of Joints: 0  
**Comment:** NONE.  
**6B02** New Wearing Surface Under Bridge: No

5A01

SR ID: 50721703004003

5A03

BR Key: 29744

7A01

Inspection Date: October 10, 2017

**Deck Wearing Surface**

**Main**

5B02 Type of Wearing Surface: 0 - None  
 5B03 Type of Memb. Water-Proof: 0 - None  
 5B04 Deck Corrosion Protection: 0 - None  
 6A33 Thickness: 0.0  
 6A34 Date Recorded: 01/01/1901  
 6B40 Condition Rating: N - Not applicable  
 IC02 Dk WS Notes: STEEL OPEN GRID DECK (5") REPURPOSED CONDITION, SOME WEAR TO TRACTION GROOVES, MODERATE CORROSION AND PAINT PEEL THROUGHOUT. A FEW BENT SECONDARY BARS MOSTLY ALONG LEFT HALF AND A FEW SHORT DIAGONAL SECONDARY BARS BROKEN AT A WELD AT END OF BAR, A FEW AT NL/FL CORNER.

**Approach**

6A30 Type of Wearing Surface: \_ - Unknown (NBI)  
 6A31 Type of Memb. Water-Proof: \_ - Unknown (NBI)  
 6A32 Deck Corrosion Protection: \_ - Unknown (NBI)  
 6A33 Thickness: 0.0  
 6A34 Date Recorded: 01/01/1901

**Expansion Joints**

6A41 Number of Expansion Joints: 0

Joint Number	Joint Type	Movement Class	Manufacture Code	Bridge Seat Cleaning	Bridge Seat Cleaning Note	Scuppers w/ Downspout	Scuppers w/o Downspout
0				0		0	0

**Deck**

1A01 Condition Rating: 6 - Satisfactory condition - structural elements show some minor deterioration  
 6B07 Est. Spall Delamination: 0.0 %  
 6B10 Est. Chloride Content: 0.0 %  
 1A07 Unrepaired Spalls: 0.0 SF  
 6B08 Date: 01/01/1901  
 6B11 Date: 01/01/1901  
 6B47 Deck Cracking Metric : 0.00 YD/SY

Deck Top: STEEL OPEN GRID DECK (5") REPURPOSED CONDITION  
 -NO CRACKED WELDS DETECTED AT BEAM CONNECTIONS  
 -NO LOOSE PANELS.  
 -2' long PORTION OF END PLATE at FL CORNER PREVIOUSLY LOOSE WITH BROKEN WELD NOT PRESENT, GRID DECK BELOW OK.  
 -A FEW BENT SECONDARY BARS, MINOR DAMAGE.  
 -A FEW SHORT DIAGONAL SECONDARY BARS BROKEN AT A WELD AT END OF BAR.  
 -STEEL PLATE AT FL END MISSING, NO PROBLEMS TO EXPOSED DECK.

BEAMS/DECK MEASURED FOR LEVELNESS:  
 -NEAR END DROPS FROM LEFT TO RIGHT 1 1/2" IN 4' PERPENDICULAR TO BEAMS.  
 -FAR END IS LEVEL PERPENDICULAR TO BEAMS.  
 -LEFT EDGE DROPS FROM NEAR TO FAR 1 1/2" IN 4' PARALLEL TO BEAMS.  
 -RIGHT EDGE DROPS FROM NEAR TO FAR 1" IN 4' PARALLEL TO BEAMS.

Deck Underside: SEE "DECK TOP"

Deck Drainage: NONE.

Expansion Joints: N/A

Deck Notes:

**Superstructure**

1A04 Condition Rating: 2 - Critical-adv. deterioration of primary structural elements.  
 Narrative: CRITICAL ELEMENT REQUIRING INTERIM INSPECTION

FOUR STEEL I-BEAMS, REPURPOSED

5A01

SR ID: 50721703004003

5A03

BR Key: 29744

7A01

Inspection Date: October 10, 2017

**Girders/Beams:** STEEL I-BEAMS - REPURPOSED CONDITION.  
-MODERATE TO HEAVY PAINT PEEL, SURFACE CORROSION WITH PITTING, SOME MODERATE PITTING ON TOP FLANGES.  
-NO SIGNIFICANT SECTION LOSS NOTED.  
-ONE MINOR GOUGE AND TWO MODERATE GOUGES NOTED ON DOWNSTREAM (LEFT) FASCIA WEB, 1/8" DEEP +/-.  
-UPSTREAM (RIGHT) FASCIA BENT Laterally AT FAR END 6' (OLD CONDITION, DECK WELDED TO TOP FLANGE NO CRACKS) WITH MINOR GOUGES ALONG BOTTOM FLANGE.  
-HEAVY ACCUMULATION OF GRAVEL AND DIRT ON TOP FLANGES, MINOR ON BOTTOM.  
-Beam 4 at the near end exhibits extensive bearing loss/deterioration (over 80%). Beam 4 visibly deflected under live load, this deflection also caused movement of the remaining bearing material. This deficiency warranted immediate closure of the structure.

**Floorbeams:** N/A

**Stringers:** N/A

**Diaphragms:** STEEL X-BRACING - ANGLES SIMILAR CONDITION AS BEAMS.

FOUR CRACKED WELDS NOTED AT CONNECTION TO BEAM WEB LOCATIONS.  
-BM1 BOTTOM ANGLE CONNECTION, 3/8"L FINE CRACK IN WELD (RIGHT FACE OF WEB).  
-BM2 (CENTER BAY) BOTTOM ANGLE CONNECTION OF BM2 WEB 4"L (FULL HEIGHT) CRACK IN WELD ON NEAR SIDE (RIGHT FACE OF WEB).  
-BM3 BOTTOM ANGLE CONNECTION, 3/8"L FINE CRACK IN WELD (LEFT FACE OF WEB).  
-BM4 (UPSTRM. FASCIA) TOP & BOTTOM ANGLE CONNECTION 1 1/16" GAP AT BOTTOM CONNECTION, 1/8" GAP AT TOP WITH SLIGHT MISALIGNMENT (LEFT FACE OF WEB).

FAR END - SHALLOW END DIAPHRAGMS PRESENT, NARROW STEEL PLATE AND FILL VISIBLE, SOME SPILL THRU EVIDENT, APPROACH ABOVE STABLE.

NEAR END SIMILAR, LESS SPILL THRU THAN FAR, APPROACH ABOVE STABLE.

**Truss Members:** N/A

**Portals/Bracings:** N/A

**Bearings:** NOT VISIBLE except beam 4 at the near abutment. BEAMS APPEAR TO BEAR ON COMPACTED SHALE. Significant loss (over 80%) to the bearing of beam 4 at the near abutment, see "Beams" for more information.

**Drainage System:** NONE.

**5A01** SR ID: 50721703004003 **5A03** BR Key: 29744 **7A01** Inspection Date: October 10, 2017

**1A02** Substructure Condition Rating: 2 - Critical-adv. deterioration of primary structural elements.

Notes:

**Near Abutment**

**Backwall:** NO BACKWALL, VERTICAL STEEL PLATE ALONG TOP BEAMS FROM DECK CONNECTION, NOTED BETWEEN BEAMS, SOME TIMBER EVIDENT, SHALE FROM APPROACH ROADWAY VISIBLE WITH SPILL THRU EVIDENT, SOMEWHAT STABLE, NO SETTLEMENT IN ROADWAY ABOVE.

**Bridge Seats:** N/A.

STEEL SUPERSTRUCTURE DOES NOT APPEAR TO BEAR ON OLD MASONRY ABUTMENT. NO FORMAL BEAM SEAT VISIBLE.

DISTANCE BETWEEN BOTTOM FLANGE OF BEAMS AND TOP OF STONE MASONRY:

BM1 - 9"

BM2 - 9"

BM3 - 8 3/4"

BM4 - 8 1/2"

**Cheekwalls:** N/A

**Stem:** STONE MASONRY

-OLD MASONRY ABUTMENT NO LONGER PROVIDES SUPPORT FOR SUPERSTRUCTURE AND RETAINS FILL WHERE BEAMS BEAR.

-NO FORMAL SUBSTRUCTURE VISIBLE TO SUPPORT BEAMS.

-TARGET AND JOINTS MOSTLY SOUND AT CENTER.

-MOVEMENT & SEPARATION OF STONES 3'Lx3'H AREA WITH VOIDS PROBED TO 3' PENETRATION, 3'L x0.5'Vx0.5'U VOID AT BASE BELOW 3'Lx1.5"W CRACK ABOVE.

-SOMEWHAT STABLE.

-1 1/2" TO 2 1/2" W x2'L DIAGONAL CRACK BETWEEN STONE AND ABUTMENT CORNER AT NR END OF MASONRY, 1SF DETERIORATION ABOVE.

-LOOSE STONES IN FILL BELOW BEAM 1, END 3'. BEAM SUPPORTED BEYOND.

-Loss of bearing stones under beam 4 at the near abutment, see superstructure for more information.

**Wings:** STONE MASONRY

-MOST JOINTS APPEAR SOUND

-LOCATIONS OF MODERATE CRACKING & DETERIORATION MOSTLY AT NL END.

-MODERATE VEGETATION ON TOP.

**Footing:** NOT DETECTED. LARGE ROCKS ALONG OLD ABUTMENT & WINGS, APPEARS STABLE. PREVIOUS SCOUR OR UNDERMINING REPAIRED.

**Piles:** NONE DETECTED.

**IN20** Scour Undermine: 0 - No

Settlement: MINOR SETTLEMENT (OLD CONDITION) at MID ABUT.

Embank Slope-wall: N/A

Wall Drainage: NONE.

**Far Abutment**

**Backwall:** NO BACKWALL, VERTICAL STEEL PLATE ALONG TOP BEAMS FROM DECK CONNECTION, NOTED BETWEEN BEAMS, SOME TIMBER EVIDENT, SHALE FROM APPROACH ROADWAY VISIBLE WITH SPILL THRU EVIDENT, SOMEWHAT STABLE, NO SETTLEMENT IN ROADWAY ABOVE.

**Bridge Seats:** N/A

-NO FORMAL BEAM SEAT DETECTED.

-HEAVY ACCUMULATION OF GRAVEL BETWEEN BEAMS AND ON BEAM FLANGES & WEBS.

-OLD CONCRETE ABUTMENT MAY PROVIDE SOME SUPPORT, NO APPARENT DISTRESS OR SETTLEMENT.

-DISTANCE BETWEEN BOTTOM FLANGE OF BEAMS AND TOP OF CONCRETE:

BM1 - 3/4"

BM2 - 1"

BM3 - 1 5/8"

BM4 - 2 1/4"

**Cheekwalls:** N/A

5A01

SR ID: 50721703004003

5A03

BR Key: 29744

7A01

Inspection Date: October 10, 2017

**Stem:** CONCRETE

-ABUTMENT MAY PROVIDE SOME SUPPORT FOR SUPERSTRUCTURE, NO APPARENT DISTRESS.  
-A FEW CHIPS & SCRAPES.

-Portions of previous undermining covered except under each fascia beam see "Footing for more information.

**Wings:** CONCRETE AND STONE MASONRY

-FL MASONRY SOME MINOR DETERIORATION AT END 1'Lx0.5'Vx2'U VOID.  
-JOINTS MOSTLY SOUND.

-CONCRETE SOUND, SIMILAR TO ABUTMENT

**Footing:** NOT DETECTED.

BOTTOM OF CONCRETE ABUT. & WINGS VISIBLE.

FR 5'L x 1.0'V x 1.0'U, NO INCREASE.

FL 1.0'L x 0.5'V x 1.0'U, NO INCREASE.

**Piles:** NONE DETECTED.

IN20

Scour Undermine: 1 - Yes

Settlement: NONE APPARENT.

Embank Slope-wall: N/A

Wall Drainage: NONE.

**5A01** SR ID: 50721703004003      **5A03** BR Key: 29744      **7A01** Inspection Date: October 10, 2017

**IU00a** UW Reviewer Action:

**IU00b** Reviewer Comments:

**IU02** Number of Units: 0

**IU03** SCBI Source: O - observed

**IU01** Recalculate SCBI: 0 - no recalc needed

**4A08** SCBI: 5 - Stable w/in footing

**IU04** Overall SCBI: 4

**IU05** SAR: 86.0

**IU06** Streambed Material #1: A5 - Stable nat alluvium

**IU06** Streambed Material #2:

**IU07** Notes: SMALL ROCK, COBBLES, GRAVEL

**Current Countermeasures**

CM Num	Type	Location	Condition	Subunit
	<b>IU21</b>	<b>IU22</b>	<b>IU23</b>	<b>IU24</b>

**Possible Countermeasures**

PCM Num	Location	Work Candidate
	<b>IU25</b>	<b>IU26</b>

**SAR Calculation Data**

**IU08** Debris Potential: 1 - Medium

**IU09** Trapping Potential: 1 - Medium

**IU10** Pressure Flow: 0 - No

**IU11** NAB Location: 1 - Left

**IU12** FAB Location: 2 - Right

**US Left Wingwall**

**IU13** Presence: 0 - No

**IU14** Condition: N - not applicable

**US Right Wingwall**

**IU15** Presence: 0 - No

**IU16** Condition: N - not applicable

**Horizontal Debris Blockage**

**IU17** Start: 0

**IU18** End: 0

**Vertical Debris Blockage**

**IU19** Start: 0

**IU20** End: 0

**5A01** SR ID: 50721703004003      **5A03** BR Key: 29744      **7A01** Inspection Date: October 10, 2017

**Sub Unit OSA Data**

**Observed Scour Rating Components**

<b>IN01</b>	<b>IN12</b>	<b>IN13</b>	<b>IN14</b>	<b>IN15</b>	<b>IN19</b>	<b>IN04</b>	<b>IN05</b>	<b>IN06</b>	<b>IN07</b>	<b>IN08</b>	<b>IN09</b>	<b>IN10</b>	<b>IN11</b>	<b>IN03</b>
Sub Unit	Pier/ Abut Type	Inv. Found Type	Found Type	Strmbd Mat	Move Ind	Chg Since Last Insp	Scour Hole	Debris Potential	Scour-ability	Opening Adeq. / Channel Sediment		Alignment	Velocity/ Stream Slope	Observed Scour Rating
NAB	6	L	2	A5	0	8	9	6	5	5	9	6	5	6
FAB	3	K	1	A5	0	7	6	6	7	5	9	6	5	6

**Other Subunit Details**

<b>IN01</b>	<b>IN16</b>	<b>IN18</b>	<b>IN17</b>	<b>IN20</b>	<b>IN21</b>	<b>IN02</b>	<b>IN22</b>	<b>IN23</b>	<b>IU27</b>
Sub Unit	UW Insp Type	Water Dept	Observed Scour Depth	Scour Undermine	Counter-measures	Info from Current Insp	100 yr Flood Calc Scour Depth	500 yr Flood Calc Scour Depth	SCBI Code
NAB	E	0.0	0.0	0	0	1	-1.0	-1.0	4

**IN24** Notes: MEDIUM TO LARGE ROCKS ALONG ABUTMENT SOME MIGRATION POSSIBLE, NO SCOUR OR UNDERMINING.

FAB	E	1.0	0.9	1	0	1	-1.0	-1.0	8
-----	---	-----	-----	---	---	---	------	------	---

**IN24** Notes: 0.9' Scour Depth = 0.9' of infill (probed vertically). -UNDERMINING AT FL , 1.0'L x 0.5'V x 1.0'U. -UNDERMINING AT FR, 5'L x 1.0'V x 1.0'U. -SEVERAL MEDIUM TO LARGE ROCKS ALONG ABUTMENT

**Underclearance**

<b>IL09</b>	Origin Description:
<b>IL10</b>	Horizontal:
<b>IL11</b>	Vertical:
<b>IL12</b>	Notes:

5A01

SR ID: 50721703004003

5A03

BR Key: 29744

7A01

Inspection Date: October 10, 2017

**Channel**

1A05 Channel/ Channel Protection Cond. Rating: 5

Channel: CHANNEL ALIGNMENT IS FAIR TO GOOD.

Minor scour noted under the bridge, and just downstream of the structure, scour up to 0.4' in depth

Banks: SEVERE EROSION AT NR which is undercutting bank at wing.  
FL TREE ROOTS EXPOSED & UNDERMINED (>100'Lx3'H TO 4'H)  
MINOR AT NL, FR, SOME SLOUGHING.

Streambed Movements: MINOR TOWARD NR, FL, NO SIGNIFICANT CHANGE.

Debris, Vegetation: NONE.

River Control Devices: NONE.

Embank/Streambed Contr: LARGE ROCKS/RUBBLE FROM OLD PIER PLACED ALONG OLD ABUTS. & WINGS, SOME MIGRATION,  
STABLE

Drift Other: MINOR.

**Waterway Adequacy**

1A06 Appraisal Code: 6

Notes: OCCASIONAL OVERTOPPING.

IL02 Overtop Risk: O - Occasional

IL03 Traffic Delay: I - Insignificant

5C22 Functional Class: 09 - Rural Local

**High Water Mark**

IL05 Elevation: -1.0

IL06 Date: January 01, 1901

IL07 New High Water Mark: No

Notes:

**5A01** SR ID: 50721703004003 **5A03** BR Key: 29744 **7A01** Inspection Date: October 10, 2017

**Paint Condition**

**6B36** Paint Cond Rating: 5 - Poor to Fair **6B37** Ext of Paint Cond: 5 - Spot + >60% finish

**6B35** New Paint: 0 - no new paint

Int Beam / Gird: STEEL BEAMS EXHIBIT MODERATE PAINT PEEL, SURFACE CORROSION WITH SOME PITTING. NO SIGNIFICANT SECTION LOSS NOTED.

Fascias: SIMILAR TO INTERIOR BEAMS.

Splash Zone Truss Gird: N/A

Truss: N/A

Bearings: NOT VISIBLE, except at beam 4, paint is in similar condition to rest of beam.

Other: STEEL OPEN GRID DECK (5") REPURPOSED CONDITION, WORN, MODERATE SURFACE CORROSION AND PAINT PEEL THROUGHOUT. STEEL X-BRACE - ANGLES SIMILAR COND. AS BEAMS.

**4B03** Brdge Cap. Appraisal: 9 - 31% or more above

**6B19** Controlling: 5 - Eng. Judg.

**4A09** Struct Cond Appraisal: 4

**Structure Condition Appraisal Based on**

The following Ratings:

**1A04** Superstructure Condition R 2 - Critical-adv. deterioration of primary sti

**1A02** Substructure Condition Rating: 2 - Critical-adv. deterioration of primary sti

**1A03** Culvert Rating: N - Not applicable

**Load Ratings**

**4B15** Load Rating Review Recommended: Recalc not required

Due To:

**IR03** Calculation Date: October 14, 2005

**IR02** Rating Approval Date: October 14, 2005

**Load Rating Details**

LOAD TYPE	<b>IR10</b> IR LOAD	<b>IR11</b> OR LOAD	<b>IR05</b> NBI IND	<b>IR06</b> RTNG ANAL METH	<b>IR07</b> CONT MEM TYPE	<b>IR16</b> ANALYSIS ENGINEER	<b>IR14</b> AASHTO MANUAL YEAR	<b>IR15</b> AASHTO SPEC YEAR	<b>IR13</b> OPR GOV CRITERIA	<b>IR12</b> INV GOV CRITERIA
1	24	40	0	2	1		1983	1996	M	M
Notes Description:										
2	39	65	1	2	1		1983	1996	M	M
Notes Description:										
8	29	48	0	2	1		1983	1996	M	M
Notes Description:										
0	33	56	0	2	1		1983	1996	M	M
Notes Description:										

**5A01** SR ID: 50721703004003

**5A03** BR Key: 29744

**7A01** Inspection Date: October 10, 2017

<b>IM01</b> Type of Work	<b>IM03</b> Action	<b>IM04</b> Est Qty	UOM	<b>IM05</b> Priority	<b>IM06</b> Date Rec	<b>IM08</b> Target Year	<b>IM11</b> Ass. WK
--------------------------------	-----------------------	---------------------------	-----	-------------------------	----------------------------	-------------------------------	---------------------------

Flexible	13 - B745301-CONST.ROCK PROTECT	2	CY	3	10/21/2009	2014	No
----------	---------------------------------	---	----	---	------------	------	----

**IM07** Status: 0 - Work not planned

**IM15** Notes: PLACE ADDITIONAL ROCK PROTECTION ALONG FAR ABUTMENT.

**IM09** Location F

Flexible	34 - D743102-CLN.STL.HOR.SURFACES	1	EB	3	10/15/2003	0	No
----------	-----------------------------------	---	----	---	------------	---	----

**IM07** Status: 0 - Work not planned

**IM15** Notes: CLEAN HORIZONTAL SURFACES

**IM09** Location 1

Flexible	54 - D744602-RPR/RPLSTLDIAPHRAM	5	EA	3	10/21/2009	2016	No
----------	---------------------------------	---	----	---	------------	------	----

**IM07** Status: 0 - Work not planned

**IM15** Notes: Repair welds at X-bracing diaphragm.

**IM09** Location 1

Flexible	19 - F744804-REPOINT MASONRY	150	LF	4	10/14/2005	2015	No
----------	------------------------------	-----	----	---	------------	------	----

**IM07** Status: 0 - Work not planned

**IM15** Notes: REPAIR OPEN JOINTS & CRACKS IN MASONRY at NEAR ABUTMENT.

**IM09** Location N

Flexible	27 - RDGDERL-CONNECT GDERAIL TO BR	4	EA	2	10/21/2009	2013	No
----------	------------------------------------	---	----	---	------------	------	----

**IM07** Status: 0 - Work not planned

**IM15** Notes: INSTALL STANDARD GUIDE RAIL and end treatments.

**IM09** Location LNRLFR

**5A01** SR ID: 50721703004003      **5A03** BR Key: 29744      **7A01** Inspection Date: October 10, 2017

Flexible 17 - RLGSTRM-RPR/RPL.STR.MTD.G.R.      73    LF    1      10/21/2009      2013    No

**IM07** Status: D - Deferred Work

**IM15** Notes: #1 PRIORITY CHANGED FROM 2 TO 0 AT TIME OF INSPECTION DUE TO DAMAGE AT NEAR RIGHT. HOWEVER BRIDGE WAS CLOSED DUE TO BEARING DEFICIENCY THEREFORE THE ITEM HAS BEEN GIVEN A PRIORITY 1 AND DEFERRED.  
#2 INSTALL STANDARD STRUCTURE MOUNTED GUIDE RAIL.

**IM09** Location 1

Flexible 51 - RDCLSGN-RPL.CLEARANCE SIGN      1    EA    2      10/16/2012      2013    No

**IM07** Status: 0 - Work not planned

**IM15** Notes: RESET LOOSE HAZARD CLEARANCE SIGN POST AT NEAR RIGHT. Reset near and far right hazard clearance signs to proper height.

**IM09** Location NRF

Flexible 51 - RDCLSGN-RPL.CLEARANCE SIGN      1    EA    2      10/07/2014      2014    No

**IM07** Status: 0 - Work not planned

**IM15** Notes: REPLACE DAMAGED POST AND SIGN PANEL AT NEAR LEFT. Reset near and far left hazard clearance signs to proper height.

**IM09** Location NLF

Flexible 45 - D744503-RPL.BRGPED/SEAT      1    EA    1      10/10/2017      2017    No

**IM07** Status: D - Deferred Work

**IM15** Notes: #1 INITIALLY GIVEN 0 PRIORITY. HOWEVER BRIDGE WAS CLOSED DUE TO BEARING DEFICIENCY AT TIME OF INSPECTION THEREFORE THE ITEM HAS BEEN GIVEN A PRIORITY 1 AND DEFERRED.  
#2 Repair the bearing area under beam 4 at the near abutment.

**IM09** Location 1

5A01

SR ID: 50721703004003

5A03

BR Key: 29744

7A01

Inspection Date: October 10, 2017

**Current Inspection**

7A03 Primary Type: R - Regular (routine)

7A06 Types of Inspections Performed:

NBI	Underwater	Element	Fracture Critical	Other Special
Yes	No	No	No	Yes

**Inspection Man Hours**

6B26	NBI Crew:	-1.00	6B30	Underwater:	0.00
6B28	Fracture Critical:	0.00	6B29	Other 1:	-1.00
6B27	Crane:	0.00	6B31	Other 2:	-1.00

**Inspection Costs (Entered to nearest dollar)**

6B32	Engineering:	0	6B33	Rigging:	0
			6B34	Office:	0

**Special Equip Used:**

6B12	Temperature:	75.0	6B09	Weather:	3 - Cloudy
6B03	Inventory Review Recommended:	No			

**Change Notes:**

**Inspection Team**

7A05	Inspected By:	8 - Consulting Firm
7A02	Team Leader:	Herbert, Rowland & G Rubinic
6B23	Team Member:	Taylor Abel
6B24	Hired By:	2
6B25	Insp Contract Num:	089705
2A02	Inspection Notes:	Bridge closed during 2017 inspection due to loss of bearing at beam 4 at the near abutment

**5A01** SR ID: 50721703004003

**5A03** BR Key: 29744

**7A01** Inspection Date: October 10, 2017

**Next Inspection**

**7A14** Next Inspection By: 2 - County

**6B20** Next Insp Type: 1 - Interim (special)

**Schedule**

Insp Types	<b>7A07</b> Required	<b>7A09</b> Frequency	<b>7A10</b> Next Date
NBI	----	24	October 10, 2019
Fractical Critical	No	-1	January 01, 1901
Underwater	No	-1	January 01, 1901
Other Special	Yes	12	October 10, 2018
Element	----	-1	January 01, 1901
Crane	----		<b>6B18</b> January 01, 1901

**6B01** Special InspType: 4 - Problem areas only

**Estimated Inspection Man Hours**

<b>7A12</b>	NBI Crew:	0.0	<b>7A17</b>	Underwater:	0.0
<b>7A15</b>	Fracture Critical:	0.0	<b>7A16</b>	Other 1:	0.0
<b>7A13</b>	Crane:	0.0	<b>7A18</b>	Other 2:	0.0

APPENDIX IP - 04A  
BRIDGE POSTING RECOMMENDATION DATA

SR ID# 50 7217 0300 4003

BMS Reference No. 29744

LOCATION

County Perry

Municipality Toboyne Twp.

State Route \_\_\_\_\_ Segment \_\_\_\_\_

Offset \_\_\_\_\_ Traffic Route(s) T-300

Bridge Name: TBT-3

Detour Length 9 miles

Feature Carried T-300 Back Hollow Rd NHS \_\_\_\_\_

Feature Intersected Shaeffer Run PUC Jurisdiction \_\_\_\_\_

ADT 50 ADTT 1 School Bus Route No Public Transportation Route No

PREVIOUS BRIDGE POSTING (Year last posted 1998)

Weight Limit 13 Tons Except Combinations 28 Tons One Truck at a Time \_\_\_\_\_

RECOMMENDED POSTING under §4902(a) of the PA Vehicle Code

Weight Limit \_\_\_\_\_ Tons Except Combinations \_\_\_\_\_ Tons One Truck at a Time \_\_\_\_\_

Bridge Closed;  Yes  No Bridge Closed, Pedestrian Traffic Only Allowed;  Yes  No

Posting based on: Structural Analysis \_\_\_\_\_ and/or Structural Condition

Controlling Member(s) Bearing of Beam 4 @ Near Abutment

Reason (as per Pub 238, Section IP 4.3.1.1) Temporary Closure due to loss of bearing of beam 4 @ the near abutment.

STRUCTURE DATA

Structure Type: Main Steel I Beams Approach \_\_\_\_\_

No. Spans 1 Structure Length 40 ft. and if applicable: Depth of Fill: \_\_\_\_\_ ft.

Bridge Roadway Width 11.4 ft. No. of Traffic Lanes 1 Sidewalk: \_\_\_\_\_ Lt. \_\_\_\_\_ Rt.

Year Built: 1936 Year Last Reconstructed/Rehab. 1998 Type Reconst. \_\_\_\_\_

BRIDGE CONDITION RATINGS

Date of Last Inspection 10-10-17 Sufficiency Rating 48.9 (before posting)

**APPENDIX IP - 04A  
BRIDGE POSTING RECOMMENDATION DATA**

Deck 6 Superstructure 2 Substructure 2 Culvert \_\_\_\_\_

Deck Geometry Appraisal 3 Approach Alignment Appraisal 4

Comments \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

**BRIDGE RATING ANALYSIS**

Governing Members(s) Interior Beam (int./fascia) Governing Span(s) 1

Non-Redundant \_\_\_\_\_ Fatigue Sensitive \_\_\_\_\_ Interior/Fascia Girder \_\_\_\_\_ (if multi-girder)

Inventory Ratings: Full Lanes:	H <u>24</u> Tons	HS <u>39</u> Tons	ML80 <u>29</u> Tons	TK527 <u>33</u> Tons
One Truck:	H _____ Tons	HS _____ Tons	ML80 _____ Tons	TK527 _____ Tons
Operating Ratings: Full Lanes:	H <u>40</u> Tons	HS <u>65</u> Tons	ML80 <u>48</u> Tons	TK527 <u>56</u> Tons
One Truck:	H _____ Tons	HS _____ Tons	ML80 _____ Tons	TK527 _____ Tons

Analysis Method: \_\_\_\_\_ AASHTO Line Girder with Simplified (S-Over) LL Distribution Factors

\_\_\_\_\_ AASHTO Line Girder with NCHRP LL Distribution Factors

\_\_\_\_\_ 2D/Grillage ( \_\_\_\_\_ ) describe  
 \_\_\_\_\_ 3D/FEM ( \_\_\_\_\_ ) describe

\_\_\_\_\_ PDT Box Culvert Analysis Program  
 \_\_\_\_\_ Other ( \_\_\_\_\_ ) describe

Rating Method: \_\_\_\_\_ Working Stress  Load Factor \_\_\_\_\_ Load & Resistance Factor Design  
 \_\_\_\_\_ Engineering Judgment \_\_\_\_\_ Other ( \_\_\_\_\_ ) describe

Special assumptions used for analysis: \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

Controlling member conditions:(i.e., % deterioration, location of deterioration, etc.) \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

Are traffic conditions for One Truck at a Time restriction valid according to Pub. 238? \_\_\_\_\_ Yes \_\_\_\_\_ No  
 (District Traffic Engineer Signoff Required, see Page 3 of 3)


**PROGRAMMING DATA**

PI No. \_\_\_\_\_ Scope of Work: \_\_\_\_\_ Replace \_\_\_\_\_ Rehab \_\_\_\_\_ Repair  
 Program: \_\_\_\_\_ 12 Year Program \_\_\_\_\_ I4R \_\_\_\_\_ Betterment \_\_\_\_\_ Department Force



**Attachment F**

**Tetra Tech As-Built and Modification Drawings (S-0012S-004)**



**NOTE**  
 1 WORK THIS DWG WITH DWGS  
 S-002, S-003 & S-004




661 ANDERSEN DRIVE - FOSTER PLAZA 7  
 PITTSBURGH, PA 15220  
 T: (412) 921-7090 | F: (412) 921-4040

REVISIONS			
NO.	BY	DATE	REMARKS
0	JRS	1/10/18	ISSUED FOR INSPECTION REPORT




SUNOCO PIPELINE L.P.  
 SINKING SPRING, PENNSYLVANIA  
 PENNSYLVANIA PIPELINE PROJECT  
 CONSTRUCTION SPREAD 3  
 BACK HOLLOW ROAD BRIDGE

BACK HOLLOW BRIDGE BTB-3  
 AS BUILT SITE PLAN

DATE:	1/8/18
PROJECT NO.:	112IC05958
DESIGNED BY:	JLM
DRAWN BY:	JRS
CHECKED BY:	JLM
COPYRIGHT TETRA TECH INC.	
S-001	
SHEET 1 OF 4	



SECTION A-A  
DWG S-001  
LOOKING DOWNSTREAM



SECTION B-B

NOTE  
1 WORK THIS DWG WITH DWGS  
S-001, S-003 & S-004




661 ANDERSEN DRIVE - FOSTER PLAZA 7  
PITTSBURGH, PA 15220  
T: (412) 921-7090 | F: (412) 921-4040

REVISIONS				
NO.	BY	DATE	REMARKS	
0	JRS	1/10/18	ISSUED FOR INSPECTION REPORT	


SUNOCO PIPELINE L.P.  
SINKING SPRING, PENNSYLVANIA  
PENNSYLVANIA PIPELINE PROJECT  
CONSTRUCTION SPREAD 3  
BACK HOLLOW ROAD BRIDGE

BACK HOLLOW BRIDGE BTB-3  
AS BUILT DRAWING  
SECTIONS & DETAILS

DATE:	1/8/18
PROJECT NO.:	112IC05958
DESIGNED BY:	JLM
DRAWN BY:	JRS
CHECKED BY:	JLM
COPYRIGHT TETRA TECH INC.	
S-002	
SHEET 2 OF 4	



SECTION C-C  
DWG S-002



SECTION D-D  
DWG S-002

DIRT AND GRAVEL SLUFFING DOWN UNDER AIR BRIDGE ON NORTHWESTERN APPROACH RAMP



SECTION E-E  
DWG S-002

NOTE  
1 WORK THIS DWG WITH DWG S-002




661 ANDERSEN DRIVE - FOSTER PLAZA 7  
PITTSBURGH, PA 15220  
T: (412) 921-7090 | F: (412) 921-4040

REVISIONS			
NO.	BY	DATE	REMARKS
0	JRS	1/10/18	ISSUED FOR INSPECTION REPORT


SUNOCO PIPELINE L.P.  
SINKING SPRING, PENNSYLVANIA  
PENNSYLVANIA PIPELINE PROJECT  
CONSTRUCTION SPREAD 3  
BACK HOLLOW ROAD BRIDGE

BACK HOLLOW BRIDGE BTB-3  
AS BUILT DRAWING  
SECTIONS


DATE:	1/9/18
PROJECT NO.:	112IC05958
DESIGNED BY:	JLM
DRAWN BY:	JRS
CHECKED BY:	JLM
COPYRIGHT	TETRA TECH INC.
S-003	
SHEET	3 OF 4




REPAIR AT NORTHWEST END  
HOUSE SIDE



REPAIR AT SOUTHEAST END



SECTION A-A AS SHOWN  
SECTION B-B OPP HAND



MODIFICATION AT APPROACHES  
TYP EACH END

NOTE  
1 WORK THIS DWG WITH DWGS  
S-001, & S-003



661 ANDERSEN DRIVE - FOSTER PLAZA 7  
PITTSBURGH, PA 15220  
T: (412) 921-7090 | F: (412) 921-4040

REVISIONS				
NO.	BY	DATE	REMARKS	
0	JRS	1/10/18	ISSUED FOR INSPECTION REPORT	

SUNOCO PIPELINE L.P.  
SINKING SPRING, PENNSYLVANIA  
PENNSYLVANIA PIPELINE PROJECT  
CONSTRUCTION SPREAD 3  
BACK HOLLOW ROAD BRIDGE

BACK HOLLOW BRIDGE BTB-3  
REQUIRED MODIFICATIONS  
FOR AIR BRIDGE SUPPORT

DATE:	1/9/18
PROJECT NO.:	112IC05958
DESIGNED BY:	JLM
DRAWN BY:	JRS
CHECKED BY:	JLM
COPYRIGHT	TETRA TECH INC.
S-004	
SHEET	4 OF 4