

**Project Description** - Growing Greener Funding was to be used to construct reinforced concrete HUAPs thereby reducing sedimentation and nutrient loading in to headwaters in the Chesapeake Bay Watershed.

**Project Timeframe** – December 11, 2018 through December 31, 2022

**Project Goals** - The goal was to provide concrete HUAPs for two beef operators that would reduce the amount of sedimentation in local streams from animal and machine traffic. This was to be broken down into two deliverables with the second deliverable consisting of two projects. Each deliverable was to be similar in that they included excavation, stone placement, reinforced concrete pad construction to protect the ground from animal and machine traffic.

**Pictures** –



**Project Results** – This project was implemented and once completed provide .3 acres of concrete HUAP for silage bag storage.

**Project Costs** - \$16,405 Growing Greener plus an additional \$18,807 in match funds.

**Partners** - Susquehanna County Conservation District, NRCS, and PA DEP

**Contact Information** - Nathan Harpster Watershed Susquehanna County Conservation District  
nharpster@suscondistrict.org