

FORM 24 LINER SYSTEM – PHASE II

Prepared 06/2003; Rev 03/2012, 10/2012, 07/13, 07/2026

Form 24 - Table of Contents

FORM (Rev 07/2026)	(First Page Only)
Attachment 24-1	Narrative Responses
Attachment 24-2	Technical Specifications
Attachment 24-3	QA/QC Manual
Attachment 24-4	Slope Stability Analyses
Attachment 24-4, Exhibit 24-4.1	Mechanically Stabilized Earth Wall Design
	Attachment 24-4, Exhibit 24-4.1 Removed with 07/2026 Permit Modification.
Attachment 24-5	Subbase Calculations
Attachment 24-5, Exhibit 24-5.1	Subgrade Contours
Attachment 24-5, Exhibit 24-5.2	Final Cover Contours
Attachment 24-5, Exhibit 24-5.3	Geophysical Survey Report (Narrative and Tables Only)
Attachment 24-5, Exhibit 24-5.4	Localized Subsidence References
Attachment 24-6	Leachate/Liner Compatibility
Attachment 24-6, Exhibit 24-6.1	"Geosynthetic Clay Liners Permeated with Chemical Solutions and Leachates" by Janice L. Ruhl and David E. Daniel
Attachment 24-6, Exhibit 24-6.2	Laboratory Reports for EPA 9100 Compatibility Testing of GCLs: Bentomat, Claymax, Fundseal, Bentofix
Attachment 24-6, Exhibit 24-6.3	Representative Leachate Analysis for Sanitary Landfill (1st and 3rd Quarters of 2000)
Attachment 24-6, Exhibit 24-6.4	EPA Method 9090 Test Report HDPE and LLDPE Geomembranes
Attachment 24-6, Exhibit 24-6.5	EPA Method 9090 Test Report LLDPE Geomembranes
Attachment 24-7	Leachate Detection Zone Calculations
Attachment 24-7, Exhibit 24-7.1	Leachate Detection Zone Plan of Critical Detection Zone Path
Attachment 24-8	Protective Cover Data and Calculations
Attachment 24-9	Leachate Collection Data and Calculations
Attachment 24-10	Geotextile Data
Attachment 24-11	Geomembrane Data
Attachment 24-11, Exhibit 24-11.1	Anchor Trench Calculations



Date Prepared/Revised June 2003, Rev 03/12, 10/12, 07/13, 07/06
DEP USE ONLY
Date Received

FORM 24 LINER SYSTEM - PHASE II

This form must be fully and accurately completed. All required information must be typed or legibly printed in the spaces provided. If additional space is necessary, identify each attached sheet as Form 24, reference the item number and identify the date prepared. The "date prepared/revised" on any attached sheets needs to match the "date prepared/revised" on this page.

General References: 273.161 and 273.251 to 273.260/277.161 and 277.251 to 277.260/285.123

SECTION A. SITE IDENTIFIER

Applicant/permittee ***Westmoreland Sanitary Landfill, LLC***

Site Name ***Sanitary Landfill***

Facility ID (as issued by DEP) ***100277***

SECTION B. GENERAL ITEMS

Liner System is for:

- ☒ 1. Municipal Waste Landfill.
☐ 2. Construction/Demolition Waste Landfill.
☐ 3. Storage Impoundment.

SECTION C. LINER SYSTEM COMPONENTS *(Not Applicable)*

Liner System Components are:	Area (ft ²)	Is Equivalency Review Being Requested (Y/N)
☒ 1. Subbase.	<i>5,619,000 sf (129 ac)</i>	<i>N</i>
☒ 2. Secondary Liner.	<i>5,619,000 sf (129 ac)</i>	<i>N</i>
☒ 3. Leachate Detection Zone.	<i>5,619,000 sf (129 ac)</i>	<i>Y</i>
☒ 4. Primary Liner.	<i>5,619,000 sf (129 ac)</i>	<i>N</i>
☒ 5. Protective Cover.	<i>5,619,000 sf (129 ac)</i>	<i>N</i>
☒ 6. Leachate Collection System (within Protective Cover).	<i>5,619,000 sf (129 ac)</i>	<i>N</i>
☒ 7. Cap	<i>6,861,000 sf (157.5 ac)</i>	<i>N</i>
☐ 8. Natural Attenuation	<i>N/A</i>	<i>N/A</i>
☒ 9. Composite Liner Primary or Secondary (circle one)	<i>Primary</i> <i>5,619,000 sf (129 ac)</i>	<i>N</i>

Cap area = 150 acre lined area x 1.05 slope factor.