

From: [Sinclair, Cheryl \(P.G.\)](#)
To: [Greg Martin](#)
Cc: [PSU Roux](#)
Subject: RE: [External] Benner Township PFAS Investigation RIWP Schedule Modification Notification
Date: Monday, June 15, 2026 11:35:44 AM
Attachments: [image008.png](#)
[image009.png](#)
[image010.png](#)
[image011.png](#)
[image012.png](#)
[image002.png](#)

Greg,

Thank you for the status update on the scheduled investigation work in Benner Township. We understand that there have been adjustments related to both the bidding process and FAA requirements. Please let us know should any further changes become necessary.

Sincerely,
Cheryl

Cheryl Sinclair, P.G. (she/her) | Environmental Group Manager
Department of Environmental Protection
Bureau of Environmental Cleanup and Brownfields – Site Remediation
Northcentral Regional Office
208 W. Third Street, Suite 101 | Williamsport, PA 17701
Phone: 570.327.3418 | Fax: 570.327.3420
www.dep.pa.gov



Please consider the environment before printing this email and any attachments

GO FURTHER, FASTER with DEP.

DEP accepts permit and authorization applications, as well as other documents and correspondence, electronically through ePermitting and Public Upload with Electronic Payment.

Please use the following link to view the webpage, get instructions, and submit documents: <https://www.pa.gov/agencies/dep/data-and-tools/electronic-submissions.html>

From: Greg Martin <gmartin@rouxinc.com>
Sent: Thursday, June 4, 2026 12:54 PM
To: Sinclair, Cheryl (P.G.) <csinclair@pa.gov>
Cc: PSU Roux <PSUROUX@rouxinc.com>
Subject: [External] Benner Township PFAS Investigation RIWP Schedule Modification Notification

ATTENTION: This email message is from an external sender. Do not open attachments or click links from unknown senders. To report suspicious email, use the [Report Phish button](#) in

Outlook.

Hi Cheryl,

I tried to call you earlier this week, but your message indicate you were out of the office. This email formally communicates certain changes to the schedule originally provided as Table 9 of the Remedial Investigation Work Plan (RIWP) submitted for the Benner Township PFAS Investigation Area. The changes are described below.

- **Geophysics** - The surface geophysical investigation is expected to begin in early- to mid-July (previously anticipated for June). We expect the corresponding report within three to four weeks of the field work. Thus, this is only expected to be a 4 week delay.
- **Soil Sampling** - The soil boring program is expected to occur during August/September (3Q26), following geophysical clearance of all sampling locations. Thus, this work is expected to be completed in accordance with the proposed schedule.
- **Monitoring Well Installation** - Following receipt of the geophysical report, Roux will identify/refine drilling locations for installation of monitoring wells. Roux, on behalf of The Pennsylvania State University (the University), will then submit these locations to PADEP for approval. Once locations are approved, Roux will prepare and submit FAA Form 7460-1 (Notice of Proposed Construction or Alteration). This FAA form is required for monitoring well installations due to the location and duration of the drill rig mast and potential interference with airport operations. The form must be submitted at least 45 days before the start date of the monitoring well installations and has a 45–60-day review period. Therefore, the monitoring well installations are expected to begin in late October/early November (4Q26).

For your convenience, attached you will find the following:

- Attachment A: Table 9 of the RIWP – the original proposed implementation schedule; and
- Attachment B: Table 9R – the revised implementation schedule, as described above. This revised schedule also shows minor changes to ancillary tasks that occur subsequent to completion of the monitoring well installation (e.g., sampling, surveying, disposal, etc.).

Roux will also communicate this schedule revision in our next quarterly progress report, but since that is not due until July 31, 2026 we wanted to provide this advance communication. Please let us know if you have any questions or concerns. I will plan to contact you the week of June 15, 2026 when I expect you to be back in the office based on your message.

Thanks, Greg

Gregory D. Martin, P.G. – PA, LSRP – NJ

Principal Hydrogeologist/Executive Vice President

402 Heron Drive, Logan Twp, NJ 08085

Main: 856-423-8800 | Mobile: 856-693-4428

Email: gmartin@rouxinc.com | Website: www.rouxinc.com



P Please consider the environment before printing this email.

NOTICE: This electronic communication, including any authorized attachments, contains information that may be legally privileged, protected, confidential and/or exempt from disclosure or certain types of use under applicable law. This information is for the sole use of the intended recipient(s). If you are not the intended recipient(s) or the employee or agent responsible for delivery of this message to the intended recipient(s), you are hereby notified that any review, use, disclosure, copying, distribution or the taking of any action in reliance on the contents of this e-mail or any attachments is strictly prohibited. You are further advised that review by an individual other than the intended recipient(s) shall not constitute a waiver of any attorney-client privilege which may apply to this communication. If you have received this communication in error, please notify the sender immediately by return e-mail, permanently delete this e-mail and any attachments from all computers on which they may be stored and destroy any print-outs of this email and any attachments.

Table 9. RIWP Implementation Schedule. The Pennsylvania State University; State College, Pennsylvania.

Year	2025				2026				2027			
Timeframe	Quarter				Quarter				Quarter			
	1	2	3	4	1	2	3	4	1	2	3	4
Preparatory Tasks												
Compile Existing Data												
Field Conditions Verification												
Access/Permitting/Training/Contracting												
Private Supply Well Tasks												
Access Agreements												
Private Supply Well Sampling												
POET System Sampling												
Remedial Investigation Field Work Tasks												
Surface Geophysical Survey												
Soil Sampling and Analysis												
Monitoring Well Installation												
Gauging Water Levels and Groundwater Sampling and Analysis												
Pressure Transducer Installation												
Surface Water Inspection												
Survey												
Waste Disposal												
Reporting Tasks												
Quarterly Progress Reporting												
Progress Meetings (as needed)												
Supplemental RIWP(s) (as needed)												
Remedial Investigation Report (TBD)												

Notes:
RIWP = Remedial Investigation Workplan.
POET = Point-of-Entry Treatment.
TBD = To be determined.
PADEP = Pennsylvania Department of Environmental Protection.
Schedule is approximate and subject to revision due to timing of PADEP approval of RIWP, access approvals, subcontractor schedules, weather, etc.
Schedule modifications will be communicated to PADEP in quarterly progress reports.
PADEP will be notified at least two week in advance of field activities.

Table 9R. Revised RIWP Implementation Schedule. The Pennsylvania State University; State College, Pennsylvania.

Year	2025				2026				2027			
Timeframe	Quarter				Quarter				Quarter			
	1	2	3	4	1	2	3	4	1	2	3	4
Preparatory Tasks												
Compile Existing Data												
Field Conditions Verification												
Access/Permitting/Training/Contracting												
Private Supply Well Tasks												
Access Agreements												
Private Supply Well Sampling												
POET System Sampling												
Remedial Investigation Field Work Tasks												
Surface Geophysical Survey												
Soil Sampling and Analysis												
Monitoring Well Installation												
Gauging Water Levels and Groundwater Sampling and Analysis												
Pressure Transducer Installation												
Surface Water Inspection												
Survey												
Waste Disposal												
Reporting Tasks												
Quarterly Progress Reporting												
Progress Meetings (as needed)												
Supplemental RIWP(s) (as needed)												
Remedial Investigation Report (TBD)												

Notes:
RIWP = Remedial Investigation Workplan.
POET = Point-of-Entry Treatment.
TBD = To be determined.
PADEP = Pennsylvania Department of Environmental Protection.
Schedule is approximate and subject to revision due to timing of PADEP approval of RIWP, access approvals, subcontractor schedules, weather, etc.
Schedule modifications will be communicated to PADEP in quarterly progress reports.
PADEP will be notified at least two week in advance of field activities.